



City of Detroit

Inspector's Daily Report

7/23/2020 4:48 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/22/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 84 ° F		Weather Partly Cloudy			

Comments

6 am – Cold milling was completed on Carpenter St on (07-21-20) by TenMile Creek by the end of the work day. TenMile Creek began cold milling W. Forest Ave. @3.5" depth at the full width of the street from Trumbull to Second street. They progressed 2,332 linear ft in distance total equaling 11,482.11 syds of cold milling for the day.

Ajax utilized a mechanical street sweeper with a hopper to clean any deleterious materials from the milled road surface prior to any bond coat applications. Ajax applied bond coating and began paving the leveling course of HMA 4E3 on Carpenter St @2.5" compacted to 2" in accordance with contract documents and MDOT Spec 501. The QC and QA reps were both on site to test the 4E3 HMA being placed today. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued sidewalk formwork and placement on W. Grand Blvd EB from Lawton towards Linwood. Concrete arrived at 8am and they began to place P1-DETM Mix Design following MDOT 202, 542, 120 and 204. Please see D. Welborne's IDR for additional information, manpower and equipment on this work performed today. Noon – Westside concrete completed their EB (southside) sidewalk replacement midday. Their crews mobilized over to Sherwood to commence sidewalk removal for ADA ramp replacements. HMA crews continued their work throughout the remainder of the day.

L Elliot and I continued to work on paperwork including inserting data into spreadsheets from our notes at the end of the day. .

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades East and West along W. Grand Blvd in Detroit between Linwood and Grand River & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:
Jim Petronski, Ian Duncan, Carly Taylor

Materials:
42" pull barricades, Advance warning signs

Attachments:
photos



City of Detroit

Inspector's Daily Report

7/23/2020 4:48 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC	TC FLAGMAN	3	10.00	FOREMAN PICKUP	1	10.00
	TC FOREMAN	1	10.00	FREIGHTLINER	1	10.00
	TC LABOR	4	10.00	WATER TRUCK		
	TC OPERATORS	5	10.00	JOHN DEERE	1	10.00
				SKIDSTEER 332G		
				MACK WATER TRUCK	1	10.00
				SUPERIOR BROOM	1	10.00
				DT74J		
				WIRTGEN MILLER	1	10.00
				W220i		
				WIRTGEN MILLER	1	10.00
				W50Ri		

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	11,482.110	Syd	W. Forest Ave from Trumbull EB to Second St		

Contractor: Tenmile Creek Excavating, LLC

Item Remarks: All work was inspected and approved for removal specifications per MDOT 501 Cold Milling work regulations by KS.

Reviewed By: Carly Taylor Carly Taylor
 (Signature) Jan 7 2021 2:41 PM

(Date)