



City of Detroit

Inspector's Daily Report

7/30/2020 10:51 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/23/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 87 ° F		Weather Sunny			

Comments

Ajax Paving used vac truck with sweeper to clean surfaces, sprayed bond coat, to place 4E3 HMA material in approaches on carpenter between Dequndre and Conant. Rollers were used for compaction. Flaggers, arrow boards and barricades were in place for traffic control.
Job site safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	5	8.00	Paver	1	8.00
	Foreman	1	8.00	Roller	2	8.00
	Labors	6	8.00	Spray Truck	1	8.00
	Operators	7	8.00	Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 4E3	_50100510260	PW-7018		0000	144.980	Ton	Approaches on Carpenter street, between Dequindre and Conant.		
Contractor: Ajax Paving Industries, Inc.									
					Change to HMA Approach				
Item Remarks: Field Final Measured									
Bond Coat, Emulsified Asphalt SS-1H						105.00	Gal		
HMA, 4E3						144.98	Ton		
Material Remarks: Field Final Inspected									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:33 AM
(Signature)

(Date)