



City of Detroit

Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/23/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/31/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 82 ° F		Weather Mostly Cloudy			



Inspector's Daily Report

Comments

TWO SITES; TWO CONTRACTORS.

FIRST SITE / FIRST CONTRACTOR: Forest Avenue from John R Street to Trumbull Street.

Ten Mile Creek (TMC), Superintendent Kaurtney Glecklere.

6:00 AM - 12:30 PM

- TMC set up arrowboard and traffic cones along, and had many vehicles towed from, eastbound Forest Avenue, from Second Avenue to Cass Avenue, from Cass Avenue to Woodward Avenue and from Woodward Avenue to John R Street.

- Along Forest Avenue TMC brushed the curbs, butt milled at the ROW limits of each intersecting street, milled the existing pavement of each mainline section, close milled around encountered structures, post brushed and post street-swept the milled work.

TOTAL - 8,269.33 SYD milled today.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Forest Ave. Cold Milling Mainline sheet.

SECOND SITE / SECOND CONTRACTOR. Sherwood Street from Nevada Avenue to & Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

2:00 PM - 6:00 PM

WSC set up channelizers at the northeast and northwest corners of Sherwood St. and Nevada Ave. and at the southeast and northeast corners of Sherwood St. and Robinwood St.

With the removals, form setting and compaction having been previously accomplished, WSC installed felt paper for expansion joints, cast new concrete flags, cast open curbs, cast standard curbs and set detectable warning surfaces for ADA ramps.

Type R - northeast corner of Sherwood St. and Robinwood St.

Type R - southeast corner of Sherwood St. and Robinwood St.

- northeast corner of Sherwood St. and Nevada Ave.

Type F - northwest corner of Sherwood St. and Nevada Ave.

Type D - northeast corner of Sherwood St. and Nevada Ave.

The cover of an existing DWSD gate well located in the northwest ramp of Sherwood St. and Nevada Ave. had also been previously adjusted.

TOTAL - No sidewalk removed;

TOTAL - 875.10 SFT ADA ramps cast, 5, 9.5, 10 & 11 FT wide, 4 & 6 inch thick, McCoig Mix # P1-DETM concrete;

TOTAL - 32.00 FT detectable warning surface placed;

TOTAL - 52.00 FT curb for ramp opening cast; and,

TOTAL - 54.00 FT curb detail CD cast.



City of Detroit

Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

QA Somat - not available due to short notice.

QC Driesenga - 5.9% air / 88*f / 3.5" slump.

- - Note: Concrete truck #2 had a batch time of 2:27 PM and did not begin placing until 3:42 PM. The writer advised WSC to discard the concrete at 3:30 PM. J.Petronski of WSP notified. Determination handed to QC. WSP accepted responsibility. QC noted issue on QC report. Concrete set in shoot of concrete truck.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- McCoid concrete tickets 1 and 2;

- QC: Driesenga concrete field test report.

Covid-19 check: 97.1*f

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC	Flagger	2	12.00	Broom, Superior DT74J	1	6.00
	Laborer	3	18.00	Miller, Wirtgon W220i	1	6.00
	Operator	4	28.00	Miller, Wirtgon W50Ri	1	6.00
	Operator (Progressive Sweep)	1	6.00	Mini Loader, Mustang 4000	1	6.00
	Superintendent (Kaurtney)	1	6.00	Street Squeeper, Elgin Bear (Progressive Sweep)	1	6.00
				Water Truck, Mack	1	6.00
West Side Concrete Company	Finisher	3	24.00	Steak Truck, Ford	1	4.00
	Labor Foreman (Corando)	1	4.00			
	Laborer	3	4.00			
	Operator	1	4.00			
	Superintendent (Lety)	1	2.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	2,916.670	Syd	Forest Avenue from John R Street to Trumbull Street.		
Contractor: Tenmile Creek Excavating, LLC									
Item Remarks: Forest Ave. from Cass Ave. Woodward Ave.									
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	2,674.000	Syd	Forest Avenue from John R Street to Trumbull Street.		
Contractor: Tenmile Creek Excavating, LLC									
Item Remarks: Forest Ave. from Woodward Ave. to John R St.									

Contract: _PW-7018

IDR: 7/23/2020, DW, 1

Page 3 of 8



City of Detroit

Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	2,622.670	Syd	Forest Avenue from John R Street to Trumbull Street.		
Contractor: Tenmile Creek Excavating, LLC									
Item Remarks: Forest Ave. from 2nd Ave. to Cass Ave.									
_ Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	10.000	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Contractor: West Side Concrete Company									
Item Remarks: Type D. Northeast corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1						0.26	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						0.00	Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Included with ADA Ramp.									
_ Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	17.500	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Contractor: West Side Concrete Company									
Item Remarks: Type F. Northwest corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1						0.45	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						0.00	Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Included with ADA Ramp.									
_ Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	14.000	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Contractor: West Side Concrete Company									
Item Remarks: Type R. Northeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1						0.36	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						0.00	Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Included with ADA Ramp.									



Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified	_6037001	0360	PW-7018	0000	12.500	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Contractor: West Side Concrete Company									
Item Remarks: Type R. Southeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1						0.32	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						0.00	Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Included with ADA Ramp.									
_ Detectable Warning Surface	_8027001	0380	PW-7018	0000	32.000	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Tile, Modified									
Contractor: West Side Concrete Company									
Item Remarks: 22.00 FT at Sherwood St. and Nevada St.; 10.00 FT at Sherwood St. and Robinwood St.									
Detectable Warning Surface						32.00	Ft		
Material Remarks: Materials: Sure Wrex ADA Solutions; Visually identified and accepted.									
_ Sidewalk Ramp, ADA, Modified	_8027010	0390	PW-7018	0000	129.360	Sft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Contractor: West Side Concrete Company									
Item Remarks: Type D. Northeast corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1						3.12	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						5.66	Gal		
Material Remarks: Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						2.46	Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									



Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_802701C	0390	PW-7018	0000	230.400	Sft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type R. Northeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1						3.02	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						9.26	Gal		
Material Remarks: Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						0.73	Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_802701C	0390	PW-7018	0000	293.250	Sft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type F. Northwest corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1						4.06	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						12.40	Gal		
Material Remarks: Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						1.32	Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_802701C	0390	PW-7018	0000	222.090	Sft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type R. Southeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1						2.92	Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White						9.62	Gal		
Material Remarks: Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						0.73	Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									



Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003C	0420	PW-7018	0000	8.500	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type R. Northeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1							0.18 Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							0.00 Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Included with ADA Ramp.									
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003C	0420	PW-7018	0000	19.000	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type F. Northwest corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1							0.41 Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							0.00 Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Included with ADA Ramp.									
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003C	0420	PW-7018	0000	16.000	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type D. Northeast corner of Sherwood St. and Nevada Ave.									
Concrete, Grade P1							0.35 Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							0.00 Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Included with ADA Ramp.									



Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003C	0420	PW-7018	0000	8.500	Ft	Sherwood Street from Nevada Avenue to 8 Mile Road.		
Item Remarks: Type R. Southeast corner of Sherwood St. and Robinwood St.									
Concrete, Grade P1							0.18 Cyd		
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							0.00 Gal		
Material Remarks: Included with ADA Ramp.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Include with ADA Ramp.									
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at 2nd St. east cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at Woodward St. west cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at Woodward Ave. east cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at Cass Ave. east cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at Cass Ave. west cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Forest Ave. at John R St. east cross-over.	_501000E	0240	PW-7018	0000	9.330	Syd	Forest Avenue from John R Street to Trumbull Street.		

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 2:42 PM
(Signature)

(Date)



Cold Milling HMA Surface, Modified & Projected HMA Quantities

DATE: 20200723

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Industrial

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 1 of 1

Main Street	Forest Street	Street Width (ft)	Street Length (ft)	Mainline HMA (syd)	Area	Mix 4E3 @ 2 inches	Mix 5E3 @ 1.5 inches	PROJECTED HMA (lbs)	PROJECTED 4E3 HMA (tons)	PROJECTED HMA (lbs)	PROJECTED 5E3 HMA (tons)	Date of Completion
No. 1	Start End	East Bound 2nd Ave. to Cass Ave.	42	566	2,641.33	220	165	581093.3	290.5	435,820.0	217.91	
No. 2	Start End	East Bound Cass Ave. to Woodward Ave	42	629	2,935.33	220	165	645773.3	322.9	484,330.0	242.17	
No. 3	Start End	East Bound Woodward Ave. to John R. S	42	577	2,692.67	220	165	592386.7	296.2	444,290.0	222.15	
No. 4	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No. 5	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No.	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No.	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No.	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No.	Start End				0.00	220	165	0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
Today Total Quantities				8,269.33				1,819,253.3	909.6	1,364,440.0	682.22	

FIELD INSPECTOR: D. Welborne

DATE: 2020 07 23

REVIEWED BY:

DATE: