



City of Detroit

## Inspector's Daily Report

7/30/2020 11:10 AM

FieldManager 5.3c

Contract: \_PW-7018, City of Detroit Resurfacing 2020

|                                                                                         |                              |                         |                                |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|-------------------------|--------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>7/24/2020                                                            | <b>Day of Week</b><br>Friday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>8/4/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Abdul Siddiqui - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DH Dwight Harris                                    |                              |                         |                                | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                         |                                |                                                |                                                                  |
| <b>Entered By</b><br>DH, Dwight Harris                                                  |                              | <b>Revised By</b>       |                                | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 69 ° F <b>High:</b> 92 ° F                           |                              | <b>Weather</b><br>Sunny |                                |                                                |                                                                  |

## Comments

Contractor used vac truck w/broom to clean surface, sprayed bond coat to place HMA 4E3 material on Forest between Trumbull and John R. Material was compacted and rolled. Flag personnel, arrow boards and barricades were in place for traffic control. Temporary pavement making were place at the end of the day.  
 Average yeild thru out the day was 218.  
 Material tested by Somat personnel.  
 Site visitor Jim Pertronski Project Engineer.  
 Jobsite was clean and safe at the end of the day.

## Contractors

| Contractor's Name            | Personnel | No. | Hrs. | Equipment       | No. | Hrs. |
|------------------------------|-----------|-----|------|-----------------|-----|------|
| Ajax Paving Industries, Inc. | Flagers   | 5   | 8.00 | Paver           | 1   | 8.00 |
|                              | Foreman   | 1   | 8.00 | Roller          | 2   | 8.00 |
|                              | Labors    | 7   | 8.00 | Spray Truck     | 1   | 8.00 |
|                              | Operators | 6   | 6.00 | Stake truck     | 1   | 8.00 |
|                              |           |     |      | Tractor w/Broom | 1   | 8.00 |

## Item Postings

| Item/Material Description                | Item Code    | Prop. Line | Project | Category | Quantity  | Unit     | Location                         | Brkdwn ID | Attn |
|------------------------------------------|--------------|------------|---------|----------|-----------|----------|----------------------------------|-----------|------|
| HMA, 4E3                                 | _50100510260 | PW-7018    |         | 0000     | 2,315.460 | Ton      | Forest bet. Trumbull and John R. |           |      |
| Contractor: Ajax Paving Industries, Inc. |              |            |         |          |           |          |                                  |           |      |
| Item Remarks: Field Final Inspected.     |              |            |         |          |           |          |                                  |           |      |
| Bond Coat, Emulsified Asphalt SS-1H      |              |            |         |          |           | 1,991.00 | Gal                              |           |      |
| Material Remarks: Field Final Vaified    |              |            |         |          |           |          |                                  |           |      |
| HMA, 4E3                                 |              |            |         |          |           | 2,309.46 | Ton                              |           |      |
| Material Remarks: Field Final Verified   |              |            |         |          |           |          |                                  |           |      |



City of Detroit

## Inspector's Daily Report

7/30/2020 11:10 AM

FieldManager 5.3c

### Item Postings

| Item/Material<br>Description                | Item<br>Code | Prop.<br>Line | Project | Category | Quantity | Unit | Location                            | Brkdwn<br>ID | Attn |
|---------------------------------------------|--------------|---------------|---------|----------|----------|------|-------------------------------------|--------------|------|
| PavtMrkg,WtRef,Type R, Tape,4<br>in,Wh,Temp | _812024      | 0770          | PW-7018 | 0000     | 402.000  | Ft   | Forest bet. Trumbull and<br>John R. |              |      |

Contractor: P.K. Contracting, Inc.

Item Remarks: Field Final Inspected.

Pavt Mrkg, Type R, Tape, White

402.00 Ft

Material Remarks: Field Final Verified

Reviewed By: Carly Taylor Carly Taylor  
Jan 7 2021 2:43 PM  
(Signature)

\_\_\_\_\_  
(Date)