



City of Detroit

Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/24/2020	Day of Week Friday	Seq. No. 1	Import Date 7/31/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 82 ° F		Weather Sunny			

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 5:30 PM

WSC set up channelizers as they progressed along eastbound Carpenter Ave., from Dequinder St. to Mackay St. Start times for WSC skilled trades varied from 7:30 AM to 2:00 PM; quit times also varied from 4:00 PM to 5:30 PM

Along Carpenter Ave. WSC saw cut for the removal of concret curbs, removed concrete curbs as marked by WSP and set some set forms.

- - Note: 5.00 FT + 2.00 FT width of concrete sidewalk eastbound from St. Aubin St. to alley was cleared and grubbed by WSC. Clearing revealed the sidewalk is pitched below curb.

TOTAL - 338.00 FT curb removed.

- - Note: Property owner of 2097 Carpenter St. requested that existing "curb cut" remain in place. Message relayed to J. Petronski and K. Smith of WSP.

- - Note: Same property owner described above requested that grass berm replace existing 5.00 FT + 2.00 FT width of concrete from sidewalk to curb from St. Aubin St. to alley.

Visitors:

- Resident as described in the note aboce approached the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk Removal Location Sheet 1 and 2 for 20200720, 20200721 and 20200722.

Covid-19 check: 97.1*f



City of Detroit

Inspector's Daily Report

7/29/2020 4:31 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Labor Foreman (Corando)	1	1.50	Backhoe, Case 580M	1	6.00
	Laborer	1	1.50	Concrete Saw, Magnum PS-6585	1	8.50
	Laborer	1	5.00	Dump Truck, Sterling 5 Yrd	1	5.50
	Laborer	1	8.50	Dump Truck, White GMC, 3 Yrd	1	5.00
	Operator	1	7.50	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	7.50
	Operator	1	1.50	Steak Truck, Ford	1	5.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	338.000	Ft	Carpenter Avenue from Dequinder Street to Conant Street.		

Item Remarks: Carpenter Avenue from Dequinder Str. to Lumpkin St.

Reviewed By: Carly Taylor Carly Taylor
 Aug 17 2020 9:35 AM
 (Signature)

 (Date)



SIDEWALK REMOVAL LOCATIONS

DATE: 20200724			OWNER: City of Detroit		
JOB NUMBER: PW-7018			CONTRACTOR: Ajax Paving Industries		
PROJECT NAME: PW-7018 City of Detroit Resurfacing 202			PROJECT ENGINEER: Jim Petronski		
LOCATION: Carpenter St., Detroit, MI			SHEETS: 1 of 1		
Curb			Total Quantities		
ADDRESS	Length (ft)	Comments	Removed 20200724	338.00	FT
Dequinder St. to alley	56.00	Remv-0724	Concrete	0.00	SYD
Dequinder St. to alley	36.00	Remv-0724	Curing	0.00	GAL
alley to St. Aubin St.	35.00	Remv-0724, Form 0724	Fiber	0.00	SYD
alley to St. Aubin St.	48.00	Remv-0724, Form 0724			
St. Aubin St. to alley	81.00	Remv-0724			
alley to Lupkin St.	15.00	Remv-0724			
alley to Lupkin St.	67.00	Remv-0724			
Lupkin St. to alley	125.00	Saw cut only			
alley to Fleming St.	112.00	Saw cut only			
Fleming St. to Mackay St.		Saw cut incomplete			

FIELD INSPECTOR: D. Welborne
REVIEWED BY:

DATE: 20200724
DATE: