



City of Detroit

Inspector's Daily Report

7/28/2020 11:09 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/24/2020	Day of Week Friday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 76 ° F High: 88 ° F		Weather Partly Sunny			

Comments

6 am – Ajax began working on Forest ave from Trumbull EB applying 4E3 HMA. Ajax utilized their mechanical street sweeper with a hopper to clean any deleterious materials from the milled road surface prior to any bond coat applications. Ajax applied bond coating and began paving the leveling course of HMA 4E3 on Mainline and one approach at 4th St @2.5" compacted to 2" in accordance with contract documents and MDOT Spec 501. The QC and QA reps were both on site to test the 4E3 HMA being placed today. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete returned to Carpenter st to begin saw cutting ADA Ramps and Curbs working from Dequindre EB on the South side of Carpenter.

Noon – Westside concrete continued to prep for existing curb and ADA removals following MDOT 202, 542, 120 and 204. Please see D. Welborne's IDR for additional information, manpower and equipment on this work performed today.

L Elliot and I continued to work on paperwork including inserting data into spreadsheets from our notes at the end of the day. .

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and John R & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Jim Petronski

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:35 AM
(Signature)

(Date)