



City of Detroit

Inspector's Daily Report

7/29/2020 3:43 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/27/2020	Day of Week Monday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 92 ° F		Weather Sunny			

Comments

Westside Concrete Co. removed and replaced curb on the southside of Carpenter and Fleming as per specifications. Contractor relocated to Forest st, and removed and replaced sidewalk on the southside of Forest between Trumbull and John C. Lodge fwy. All grades were visually inspected and measure for correct depth. All areaa were compacted below concrete was place. All concrete place was sprayed with curing compound as per MDOT specifications. Arrow boards, barricades and flagger were used for traffic control. Jobsite was safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	1	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	1	8.00
	Labors	8	8.00	Dump truck	3	8.00
	Operators	3	8.00	Excavator	1	8.00
				Pick up truck	5	8.00
				Stake truck	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified Contractor: West Side Concrete Company	_6037001	0360	PW-7018	0000	483.000 493	Ft	Southside of Carpenter bet. Dequindre and Fleming.		
Item Remarks: Final Field Measure Add P1 concrete = .037 x 493 ft = 18.25 cyd Curing Compound, White Material Remarks: Final Visually Inspected									
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	319.000	Ft	Southside of Carpenter bet. Dequindre and Fleming		
Item Remarks: Final Field Measure 5.00-Gal 24.65									



City of Detroit

Inspector's Daily Report

7/29/2020 3:43 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc with Tree Roots, 4 inch, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_803701	0440	PW-7018	0000	288.000	Sft	Southside of Forest between Trumbull and John C. lodge.		
Concrete, Grade P1 Material Remarks: Field Final Inspected						3.52 2.00	Cyd		
Curing Compound, White Material Remarks: Field Final Inspected						11.5 5.00	Gal		
Joint Filler, Fiber Material Remarks: Field Final Inspected						25.00	Syd		
Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_802701	10400	PW-7018	0000	402.000	Sft	Southside of Forest between Trumbull and John C. lodge.		
Concrete, Grade P1 Material Remarks: Field Final Inspected						4.96	Cyd		
Curing Compound, White Joint Filler, Fiber						16 7.00	Gal		
						30.00	Syd		
Sidewalk, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_204005	0030	PW-7018	0000	154.880	Syd	Southside of Carpenter bet. Dequindre and Fleming Southside of Forest bet. Trumbull and John C. Lodge		
Item Remarks: Final Field Measure									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:39 AM
(Signature)

(Date)