



City of Detroit

Inspector's Daily Report

7/29/2020 11:13 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/28/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Partly Sunny			

Comments

6 am – TenMile Creek continued Cold Milling Wyoming Ave between Outer Drive and Margarita. They were milling the existing HMA down 3.5" the full width and depth throughout this section of Mainline in accordance with contract documents and MDOT Spec 501. Please see D. Welborne's IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued saw cutting for curb replacement on Carpenter St. working from Dequindre EB on the South side of Carpenter. The saw cutter will continue working the South side of the street down to Jos. Compau today.

Noon – Westside concrete began placing and finishing sidewalks on W. Forest Ave @11am following MDOT 202, 542, 120 and 204. Westside placed concrete for sidewalks on W. Forest Ave from Trumbull working EB on both sides of the street up to M-10. The crew applied curing compound on the flags placed today after stamping them with the name/date concrete company stamps. Please see D. Harris' IDR for additional information, manpower and equipment on this work performed today.

L. Elliot and I continued working from Evergreen to Artesian laying out sidewalk/curb replacements, measure/document approaches and mainline on Tireman and work on paperwork including inserting data into spreadsheets from our notes at the end of the day. .

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Jim Petronski

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:44 AM
(Signature)

(Date)