



City of Detroit

Inspector's Daily Report

7/30/2020 9:26 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/29/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 90 ° F		Weather Sunny			

Comments

Westside Concrete Co. removed existing curb as marked on the southside of Carpenter between Fleming street and Conant. All area were excavated and formed to obtain a 20" depth placement. Barricades were used for to protect work from pedestrain and vehicle traffic. Job site safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	8.00	Backhoe	1	8.00
	Labors	10	8.00	Bobcat	1	8.00
	Operators	4	8.00	Dump truck	3	8.00
				Pick up truck	5	8.00
				Stake truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified	_2047002	0040	PW-7018	0000	1,344.000	Ft	Southside of Carpenter, bet. Fleming and Conant.		
Contractor: West Side Concrete Company									
Item Remarks: Field Final Measure									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:46 AM
(Signature)

(Date)

WSP

Project PW-7018

Subject curb memorials

Computed by D. Harns

Checked by

Sheet No. of

Project #

Date 7/29/20

Date

LOCATION

Southside of Carpenter - 112'
West of Fleming

Southside of Carpenter 334'
Fleming to 2358

2370 Carpenter 20'

2382 - 2390 72'

2400 18'

2406 20'

2420 32'

2424 26'

2600 - 2614 72'

2630 95'

2644 30'

2672 76'

2692 90'

3002 43'

3030 98'

3120 22'

Charest 43'

46'

Unallagher to Sobieski 55'

40'

1,344' LFT.