



City of Detroit

Inspector's Daily Report

8/2/2020 3:38 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/29/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 88 ° F		Weather Scattered Showers			



Inspector's Daily Report

Comments

TWO CONTRACTORS / ONE SITE.

FIRST CONTRACTOR. Wyoming Avenue from 6 Mile road to 8 Mile Road.

Ten Mile Creek (TMC), Superintendent Kaurtney Glecklere.

6:00 AM - 1:30 PM

- TMC set up arrow-board and traffic cones along, and had not to have any vehicles towed from, northbound and southbound Wyoming Ave., from Thatcher St. to Margareta St., including Pickford St. east and west side approaches, Curtis St. east and west side approaches, and Thatcher St. east side and west side approaches.

- Along Wyoming Ave. TMC brushed the curbs, butt milled at the ROW limits of each intersecting street, milled the pavement of the mainline section, close milled around encountered structures, post brushed and post street-swept the milled work.

TOTAL - 10,469.99 SYD milled today.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Wyoming Ave. 3 Cold Milling Mainline Sheet (electronic copy);
- Pickford St east side Cold Milling Approach Sheet (electronic copy);
- Pickford St. west side Cold Milling Approach Sheet (electronic copy);
- Curtis St. east side Cold Milling Approach Sheet (electronic copy);
- Curtis St. west side Cold Milling Approach Sheet (electronic copy);
- Thatcher St. east side Cold Milling Approach Sheet (electronic copy); and,
- Thatcher St. west side Cold Milling Approach Sheet (electronic copy).

SECOND CONTRACTOR. Wyoming Avenue from 6 Mile road to 8 Mile Road.

Ajax Paving Industries (API), Foreman Jason Tabani.

7:00 AM - 3:30 PM

API set up arrow boards and cones along southbound and northbound Wyoming Ave., from the north side of Outer Dr. to the south side of 8 Mile Rd.

Along Wyoming Ave. API brushed the curbs, swept the street, applied the bond coat and placed leveling course of 4E3 HMA, 2.50 inches loose / 2.00 inches compacted, mainline.

API also set temporary yellow stitched striping along same.

- Note: There is a 7.5 FT. x 9.0 FT sand filled soft spot beginning 61.0 FT south of the south curb of Pembroke St. and west of the east curb of Wyoming Ave. API bridged the soft spot with asphalt savings prior to the placement of the new HMA leveling course.

- Note: Resident at 19410 Wyoming Ave. expressed concern of asphalt matching elevation of existing concrete driveway apron.



City of Detroit

Inspector's Daily Report

8/2/2020 3:38 PM

FieldManager 5.3c

- Note: Resident at 8941 Pembroke St., location same as sand filled soft spot described above, requested that existing concrete driveway apron be replaced, stating that it had been damaged by water main repair work which generated sand fill.

TOTAL - 1894.37 TONS HMA 4E3 placed, with 8 additional tons of waste.

TOTAL - 1698.00 GAL. emulsified bond coat placed.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- Ajax Plant No. 7 Ticket Nos. 1 through 39 (hard copy);
- Ajax bond coat ticket (hard copy); and,
- Wyoming HMA Yield Calc Sheet 20200729 (electronic copy).

Covid-19 check: 97.5*f

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	5	40.00	Backhoe, Cat 430F	1	8.00
	Flagger Foreman	1	4.00	Broom, J. Deere	1	8.00
	Laborer	3	24.00	Paver, Cat AP1055F	1	8.00
	Operator	3	24.00	Portable Toilet	1	8.00
	Operator (Progressive Sweep)	1	4.00	Roller, Cat CB13	1	8.00
	Operator Foreman (Jason)	1	8.00	Roller, Cat CB54xW	1	8.00
	Teamster	1	8.00	Steak Truck, Ford	1	4.00
				Street Sweeper (Progressive Sweep)	1	4.00
				Tack Truck, Rosco	1	8.00
				Water Truck	1	8.00
Tenmile Creek Excavating, LLC	Flagger	2	14.00	Broom, Superior	1	7.00
	Laborer	2	14.00	DT74J		
	Operator	5	35.00	Miller, Wirtgon W220i	1	7.00
	Operator (Progressive Sweep)	1	7.00	Miller, Wirtgon W50Ri	1	7.00
	Superintendant (Kourtney)	1	7.00	Mini Loader, Mustang	1	7.00
				4000		
				Street Seeper, Elgin	1	7.00
				Bear (Progressive Sweep)		
				Water Truck, Mack	2	14.00



City of Detroit

Inspector's Daily Report

8/2/2020 3:38 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified Contractor: Tenmile Creek Excavating, LLC	_5017011	0280	PW-7018	0000	10,469.990	Syd	Southbound and northbound Wyoming Ave., from Thatcher St. to Margareta St., including Pickford St. east and west side approaches, Curtis St. east and west side approaches, and Thatcher St. east side and west side approaches.		
HMA, 4E3 Contractor: Ajax Paving Industries, Inc.	_5010051	0260	PW-7018	0000	1,894.370	Ton	Southbound and northbound Wyoming Ave., from the north side of Outer Dr. to the south side of 8 Mile Rd.		
Item Remarks: Southbound and northbound Wyoming Ave., from the north side of Outer Dr. to the south side of 8 Mile Rd.									
Bond Coat, Emulsified Asphalt SS-1H Material Remarks: Material: Ajax Paving Industries. Visually identified and accepted.						1,698.00	Gal		
HMA, 4E3 Material Remarks: Material: Ajax Paving Industries Plant No. 7, 355-4E3. Visually identified and accepted.						1,894.37	Ton		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	6.440	Syd	Pickford St. east side approach.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	6.890	Syd	Pickfor St. west side approach.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	8.000	Syd	Curtis St. east side approach.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	8.890	Syd	Curtis St. west side approach.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	6.620	Syd	Thatcher St. west side approach.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_5010008	0240	PW-7018	0000	6.220	Syd	Thatcher St. east side approach.		

Reviewed By: _____
(Signature)

(Date)