



City of Detroit

Inspector's Daily Report

7/29/2020 5:00 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/29/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 82 ° F		Weather Mostly Sunny w/passing storms			

Comments

6 am – TenMile Creek continued Cold Milling Wyoming Ave moving Southbound between Margarita and Curtis. They continued to mill the existing HMA down 3.5" the full width and depth throughout this section of Mainline in accordance with contract documents and MDOT Spec 501.

Ajax mobilized to the Wyoming location this morning. They started sweeping the milled pavement and applied bonding agent once the surfaces are cleaned ahead of the paving crew. Ajax began placing 4E3 HMA on Wyoming beginning at 8 mile Rd working SB to Outer Drive. The 4E3 HMA is being placed at 2.5" compacted to 2" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Welborne's IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued saw cutting for curb replacement on Carpenter St. working from Dequindre EB on the South side of Carpenter. The saw cutter will continue working the South side of the street down to Conant today and then work WB on the North side of Carpenter St.

Noon – Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. Westside cancelled their concrete pour today due to inclement weather present at the planned pour time of 11am. Please see D. Harris' IDR for additional information, manpower and equipment on this work performed today.

L. Elliot and I continued working from Artesian to Southfield Service Drive laying out sidewalk/curb replacements, measure/document approaches and mainline on Tireman and work on paperwork including inserting data into spreadsheets from our notes at the end of the day. The layout on this stretch of work was completed today.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Jim Petronski

Materials:

42" pull barricades, Advance warning signs

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.						

Contract: _PW-7018**IDR: 7/29/2020, KS, 1**

Page 1 of 2



City of Detroit

Inspector's Daily Report

7/29/2020 5:00 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Ajax Laborers	1	2.00	Stake Truck	2	2.00
	Ajax traffic controller	1	2.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Lighted Arrow, Type C, Furn Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_812014	0740	PW-7018	0000	1.000	Ea	This Arrow Board is stored/located on the SW Corner of Tireman and Southfield Service drive.		

Item Remarks: This device is currently not in service and stored for future use. This device appears to be acceptable for use by KS.

Arrow Board, Lighted

1.00 Ea

Plastic Drum, High Intensity, Furn Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven	_812025	0790	PW-7018	0000	84.000	Ea	These barricades are stored/located along the North side of Tireman from Southfield Service Drive to Burt Rd.		
--	---------	------	---------	------	--------	----	---	--	--

Item Remarks: These devices are currently not in service and stored for future use. These devices are acceptable for use by KS.

Drum, Plastic

84.00 Ea

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:30 AM
(Signature)

(Date)