



City of Detroit

Inspector's Daily Report

8/3/2020 7:00 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/30/2020	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/6/2020 9:57 AM	Revision No. 1
Temperatures Low: 71 ° F High: 92 ° F		Weather Sunny			
Comments Westside Concrete Co. placed concrete curb on the southside of Carpenter between St Aubin and Sobieski street. All curb base were compacted, inspected and field measure for correct curb depth before placement. All curb placed was sprayed with MDOT certified curing compound. Concrete testing was performed by omat Testing, and Driesenga Associates, Inc. personnel. Arrow boards, and barricades were in place for traffic control. Jobsite was safe and secure at the end of the day.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	1	8.00
	Labors	5	8.00	Dump truck	3	8.00
	Operators	4	8.00	Pick up truck	4	8.00
				Stake truck	2	8.00



City of Detroit

Inspector's Daily Report

8/3/2020 7:00 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	1,087.000	Ft	Southside of Carpenter between St. Aubin and Klinger		
Contractor: West Side Concrete Company									
Item Remarks: Field Final Measure									
Concrete, Grade P1						40.22	Cyd		
Material Remarks: Final Field Inspected									
Curing Compound, White						54.35	Gal		
Material Remarks: Final Field Inspected									
_Curb, Rem, Modified	_20470020040	PW-7018		0000	329.000	Ft	Southside of Carpenter between St. Aubin and Klinger		
Contractor: West Side Concrete Company									
Item Remarks: Field Final Measure									
_Integral Curb and Sidewalk, 2 feet, Rem, Modified	_20470010050	PW-7018		0000	42.000	Ft	3530 Carpenter		
Contractor: West Side Concrete Company									
Item Remarks: Field Final Measure									
Reviewed By: Carly Taylor Aug 17 2020 9:46 AM									
							(Signature)		
							(Date)		

WSP

INUSLAY

Project PW-7018

Subject ~~710~~

6037001 CORB DETAIL
CD Modified

Computed by D. HARRIS

Checked by

Sheet No. of

Project #

Date 7/30/20

Date

LOCATION

Southside CARPENTER - 79'
bet. ST. AUBIN to ALLEY

Alley to Fleming 112'

Fleming to 2358 334'

2370 CARPENTER 20'

2382 - 2390 - 72'

2400 CARPENTER 18'

2406 CARPENTER 20'

2420 CARPENTER 32'

2424 CARPENTER 26'

2600 - 2614 72'

2630 CARPENTER 95'

2644 CARPENTER 30'

2672 CARPENTER 76'

2692 CARPENTER 90'

3002 CARPENTER 11'

1,087 LFT. ✓

WSP

Thursday

Project PIN-708

Subject 2047001 Curb Removal
Modified

Computed by D. HARRIS

Checked by

Sheet No _____ of _____

Project # _____

Date 7/30/20

Date _____

Location

Southside of CARPENTER

SOBIESKI to Klinger 214'

Klinger to Alley 73'

MORAN - CONART - 42'

329' LFT. ✓

ITC-REMOVAL-

3530 CARPENTER

42' LFT. ✓