



City of Detroit

Inspector's Daily Report

8/3/2020 7:00 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/30/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 92 ° F		Weather Sunny			

Comments

Westside Concrete Co. placed concrete curb on the southside of Carpenter between St Aubin and Sobieski street. All curb base were compacted, inspected and field measure for correct curb depth before placement. All curb placed was sprayed with MDOT certified curing compound.

Concrete testing was performed by omat Testing, and Driesenga Associates, Inc. personnel.

Arrow boards, and barricades were in place for traffic control.

Jobsite was safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	1	8.00
	Labors	5	8.00	Dump truck	3	8.00
	Operators	4	8.00	Pick up truck	4	8.00
				Stake truck	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified Contractor: West Side Concrete Company	_6037001	0360	PW-7018	0000	1,087.000	Ft	Southside of Carpenter between St. Aubin and Klinger		
Item Remarks: Field Final Measure									
Concrete, Grade P1							43.00 Cyd		
Material Remarks: Final Field Inspected									
Curing Compound, White							6.00 Gal		
Material Remarks: Final Field Inspected									
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	329.000	Ft	Southside of Carpenter between St. Aubin and Klinger		
Item Remarks: Field Final Measure									

Contract: _PW-7018

IDR: 7/30/2020, DH, 1

Page 1 of 2



City of Detroit

Inspector's Daily Report

8/3/2020 7:00 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Integral Curb and Sidewalk, 2 feet, Rem, Modified	_20470010050	PW-7018		0000	42.000	Ft	3530 Carpenter		
Contractor: West Side Concrete Company									
Item Remarks: Field Final Measure									

Reviewed By: Carly Taylor Carly Taylor
(Signature) Aug 17 2020 9:47 AM

(Date)