



City of Detroit

## Inspector's Daily Report

8/7/2020 5:48 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                                |                                          |                           |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|--------------------------------|------------------------------------------|---------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>7/30/2020                                                            | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1                     | <b>Import Date</b><br>N/A | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DW Damian Welborne                                  |                                |                                          |                           | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                                |                                          |                           |                                                |                                                                  |
| <b>Entered By</b><br>DW, Damian Welborne                                                |                                | <b>Revised By</b><br>CAT, Carly A Taylor |                           | <b>Revision Date</b><br>12/14/2020 8:49 AM     | <b>Revision No.</b><br>2                                         |
| <b>Temperatures</b><br><b>Low:</b> 68 ° F <b>High:</b> 81 ° F                           |                                | <b>Weather</b><br>Mostly Cloudy          |                           |                                                |                                                                  |



## Inspector's Daily Report

### Comments

TWO CONTRACTORS / ONE SITE.

FIRST CONTRACTOR. Wyoming Avenue from 6 Mile road to 8 Mile Road.

Ten Mile Creek (TMC), Superintendent Kaurtney Glecklere.

5:30 AM - 5:30 PM

- TMC set up arrow-board and traffic cones along, and had not to have any vehicles towed from, northbound and southbound Wyoming Ave. from the south ROW of 6 Mile Rd. to the north ROW of Thatcher St., including 6 Mile Rd. west side approach (6 Mile Rd. east side approach being resurfaced under separate contract), Santa Maria St. east and west side approaches and Santa Clara east and west side approaches.

- Along Wyoming Ave. TMC brushed the curbs, butt milled at the ROW limits of each intersecting street, milled the pavement of the mainline section, close milled around encountered structures, post brushed and post street-swept the milled work.

TOTAL – 10,720.79 SYD milled today.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Wyoming Ave. 4 Cold Milling Mainline Sheet (electronic copy);
- 6 Mile Rd. west side Cold Milling Approach Sheet (electronic copy);
- Sant Maria St. east side Cold Milling Approach Sheet (electronic copy);
- Sant Maria St. west side Cold Milling Approach Sheet (electronic copy);
- Sant Clara St. east side Cold Milling Approach Sheet (electronic copy); and,
- Santa Clara St. west side Cold Milling Approach Sheet (electronic copy).

SECOND CONTRACTOR. Wyoming Avenue from 6 Mile road to 8 Mile Road.

Ajax Paving Industries (API), Foreman Jason Tabani.

6:00 AM - 4:00 PM

API set up arrow boards and cones along southbound and northbound Wyoming Ave. from the north side of Curtis St. to the south side of Outer Dr.

Along Wyoming Ave. API brushed the curbs, swept the street, applied the bond-coat and placed leveling course of 4E3 HMA, 2.50 inches loose / 2.00 inches compacted, mainline.

API also set temporary yellow stitched striping along same.

- Note: API asphalt placement varied from the north ROW to 120.00 FT north of the north ROW of Curtis St. The Contractor "ragged" all three passes with burlap fabric.

TOTAL – 2,035.31 TONS HMA 4E3 placed, with no waste.

TOTAL – Quantity of emulsified bond coat placed not provided on ticket.

Visitors:

- None approached to or sought after by the writer.



City of Detroit

## Inspector's Daily Report

8/7/2020 5:48 PM

FieldManager 5.3c

**Traffic:**

- No incidents today.

**Attachments:**

- Ajax Plant No. 7 Ticket Nos. 1 through 42 (hard copy);
- Ajax bond coat ticket (hard copy); and,
- Wyoming HMA Yield Calc Sheet 20200730 (electronic copy).

Covid-19 check: 97.3\*f

### Contractors

| Contractor's Name             | Personnel                    | No. | Hrs.  | Equipment                                     | No. | Hrs.  |
|-------------------------------|------------------------------|-----|-------|-----------------------------------------------|-----|-------|
| Ajax Paving Industries, Inc.  | Flagger                      | 5   | 47.50 | Backhoe, Cat 430F                             | 1   | 9.50  |
|                               | Flagger Foreman              | 1   | 5.00  | Broom, J. Deere                               | 1   | 9.50  |
|                               | Laborer                      | 1   | 9.50  | Paver, Cat AP1055F                            | 1   | 9.50  |
|                               | Operator                     | 3   | 28.50 | Portable Toilet                               | 1   | 9.50  |
|                               | Operator (Municipal Sweep)   | 1   | 5.00  | Roller, Cat CB13                              | 1   | 9.50  |
|                               | Operator Foreman (Jason)     | 1   | 9.50  | Roller, Cat CB54xW                            | 1   | 9.50  |
|                               | Teamster                     | 1   | 8.00  | Steak Truck, Ford                             | 1   | 5.00  |
|                               |                              |     |       | Street Sweeper (Municipal Sweeping)           | 1   | 5.00  |
|                               |                              |     |       | Tack Truck, Rosco                             | 1   | 8.00  |
|                               |                              |     |       | Water Truck                                   | 2   | 19.00 |
| Tenmile Creek Excavating, LLC | Flagger                      | 2   | 23.00 | Broom, Superior DT74J                         | 1   | 11.50 |
|                               | Laborer                      | 3   | 34.50 | Miller, Wirtgon W220i                         | 1   | 11.50 |
|                               | Operator                     | 4   | 46.00 | Miller, Wirtgon W50Ri                         | 1   | 11.50 |
|                               | Operator (Progressive Sweep) | 1   | 11.50 | Mini Loader, Mustang 4000                     | 1   | 11.50 |
|                               | Superintendent (Kourtney)    | 1   | 11.50 | Street Seeper, Elgin Bear (Progressive Sweep) | 1   | 11.50 |
|                               |                              |     |       | Water Truck, Mack                             | 2   | 23.00 |



City of Detroit

## Inspector's Daily Report

8/7/2020 5:48 PM

FieldManager 5.3c

## Item Postings

| Item/Material Description                                                                                                                     | Item Code    | Prop. Line | Project | Category | Quantity    | Unit      | Location                                                                                                                                                                                                                                                       | Brkdwn ID | Attn |
|-----------------------------------------------------------------------------------------------------------------------------------------------|--------------|------------|---------|----------|-------------|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|------|
| _ Cold Milling HMA Surface, Modified<br>Contractor:                                                                                           | _50170110280 | PW-7018    |         | 0000     | 10,720.790  | Syd       | Northbound and southbound Wyoming Ave. from the south ROW of 6 Mile Rd. to the north ROW of Thatcher St., including 6 Mile Rd. west side approach (6 Mile Rd. east side approach being resurfaced under separate contract), Santa Maria St. east and west side |           |      |
| Tenmile Creek Excavating, LLC                                                                                                                 |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3<br>Contractor:                                                                                                                       | _50100510260 | PW-7018    |         | 0000     | 10,404.440  | Ton       | Southbound and northbound Wyoming Ave. from the north side of Curtis St. to the south side of Outer Dr.                                                                                                                                                        |           |      |
| Ajax Paving Industries, Inc.                                                                                                                  |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| Bond Coat, Emulsified Asphalt SS-1H                                                                                                           |              |            |         |          |             | 0.00      | Gal                                                                                                                                                                                                                                                            |           |      |
| Material Remarks: Material: Ajax Paving Industries. Visually identified and accepted.                                                         |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| -- Note: Quantity of emulsified bond coat placed not provided on ticket                                                                       |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3                                                                                                                                      |              |            |         |          |             | 10404.44  | Ton                                                                                                                                                                                                                                                            |           |      |
| Material Remarks: Material: Ajax Paving Industries Plant No. 7, 355-4E3. Visually identified and accepted.                                    |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3                                                                                                                                      | _50100510260 | PW-7018    |         | 0000     | -10,404.440 | Ton       | Posting error                                                                                                                                                                                                                                                  |           |      |
| Contractor: Ajax Paving Industries, Inc.                                                                                                      |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| Item Remarks: This posting is to correct for a quantity posting error. The correct total should be 2,035.31 tons. Correction by CAT 8/7/2020. |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3                                                                                                                                      |              |            |         |          |             | -10404.44 | Ton                                                                                                                                                                                                                                                            |           |      |
| Material Remarks: posting error                                                                                                               |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3                                                                                                                                      | _50100510260 | PW-7018    |         | 0000     | 2,035.310   | Ton       | Southbound and northbound Wyoming Ave. from the north side of Curtis St. to the south side of Outer Dr.                                                                                                                                                        |           |      |
| Contractor:                                                                                                                                   |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| Ajax Paving Industries, Inc.                                                                                                                  |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| Item Remarks: This posting is to correct for a quantity posting error. Correction by CAT 8/7/2020.                                            |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| HMA, 4E3                                                                                                                                      |              |            |         |          |             | 2035.31   | Ton                                                                                                                                                                                                                                                            |           |      |
| Pavt for Butt Joints, Rem                                                                                                                     | _501000E0240 | PW-7018    |         | 0000     | 13.330      | Syd       | 6 Mile Rd. west side approach.                                                                                                                                                                                                                                 |           |      |
| Contractor:                                                                                                                                   |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |
| Fort Wayne Contracting / Ajax Paving Industries, a joint ven                                                                                  |              |            |         |          |             |           |                                                                                                                                                                                                                                                                |           |      |



City of Detroit

## Inspector's Daily Report

8/7/2020 5:48 PM

FieldManager 5.3c

### Item Postings

| Item/Material Description                                                                                | Item Code | Prop. Line | Project | Category | Quantity | Unit | Location                            | Brkdwn ID | Attn |
|----------------------------------------------------------------------------------------------------------|-----------|------------|---------|----------|----------|------|-------------------------------------|-----------|------|
| Pavt for Butt Joints, Rem<br>Contractor:<br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven | _501000   | 0240       | PW-7018 | 0000     | 6.000    | Syd  | Santa Maria St. west side approach. |           |      |
| Pavt for Butt Joints, Rem<br>Contractor:<br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven | _501000   | 0240       | PW-7018 | 0000     | 6.440    | Syd  | Santa Maria St. east side approach. |           |      |
| Pavt for Butt Joints, Rem<br>Contractor:<br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven | _501000   | 0240       | PW-7018 | 0000     | 6.440    | Syd  | Santa Clara St. east side approach. |           |      |
| Pavt for Butt Joints, Rem<br>Contractor:<br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven | _501000   | 0240       | PW-7018 | 0000     | 6.670    | Syd  | Santa Clara St. west side approach. |           |      |

Reviewed By: Carly Taylor Carly Taylor  
(Signature) Jan 7 2021 2:49 PM

(Date)