



Inspector's Daily Report

9/2/2020 4:01 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/30/2020	Day of Week Thursday	Seq. No. 2	Import Date 9/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 86 ° F		Weather Mostly Sunny			

Comments

No advance notice was provided for this work, however, all work mentioned was confirmed completed and appears to have been performed properly per MDOT spec 920 and 811.

PK Contracting prepped the existing 5E3 HMA surface by blasting the surface with glass beads to acheive the required profile in preparation of applying the polymer paint striping. The contractor completed prepping and cleaning the surfaces and applied 4" poly striping, 12" wxh striping, ONLY surface poly and arrow surface poly to Monroe st pavement between St Antoine and I-375 service drive.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	2	2.00	Pick up w/arrow board	1	2.00
	Laborer	2	2.00	Striper (truck)	1	2.00
	Painter Operator	2	2.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch Cross Hatching, White	_811010	0510	PW-7018	0000	57.000	Ft	Monroe St between St Antione and I-375 service drive		
Contractor: P.K. Contracting, Inc.									
Item Remarks: This work has been inspected and approved for the work performed by KS.									
Pavt Mrkg, Glass Beads							9.70 Lbs		
Pavt Mrkg, Polyurea, White							1.20 Gal		
Pavt Mrkg, Polyurea, 4 inch, White	_811009	10470	PW-7018	0000	41.000	Ft	Monroe St between St Antione and I-375 service drive		
Contractor: P.K. Contracting, Inc.									
Item Remarks: This work has been inspected and approved for the work performed by KS.									
Pavt Mrkg, Glass Beads							9.70 Lbs		
Pavt Mrkg, Polyurea, White							1.20 Gal		



City of Detroit

Inspector's Daily Report

9/2/2020 4:01 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Only Contractor: P.K. Contracting, Inc.	_811041	0630	PW-7018	0000	1.000	Ea	Monroe St @ the I-375 service drive in the right curb lane turning right.		

Item Remarks: This work has been inspected and approved for the work performed by KS.

Pavt Mrkg, Glass Beads

9.70 Lbs

Pavt Mrkg, Polyurea, Sym

1.00 Ea

Pavt Mrkg, Polyurea, Rt Turn Arrow Sym	_811041	0640	PW-7018	0000	1.000	Ea	Monroe St @ the I-375 service drive turning to the right SB		
---	---------	------	---------	------	-------	----	---	--	--

Contractor: P.K. Contracting, Inc.

Item Remarks: This work has been inspected and approved for the work performed by KS.

Pavt Mrkg, Glass Beads

9.70 Lbs

Pavt Mrkg, Polyurea, Sym

1.20 Ea

Reviewed By: Carly Taylor Carly Taylor
Jan 13 2021 2:44 PM
(Signature)

(Date)