



City of Detroit

Inspector's Daily Report

7/31/2020 2:53 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/30/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 82 ° F		Weather Partly Cloudy			



Inspector's Daily Report

7/31/2020 2:53 PM

FieldManager 5.3c

Comments

6 am – TenMile Creek continued Cold Milling Wyoming Ave moving Southbound between Curtis and McNichols. The contractor also milled the entire McNichols intersection including approaches. The crew milled the existing HMA down 3.5" the full width and depth throughout this section of Mainline in accordance with contract documents and MDOT Spec 501.

Ajax continued working at the Wyoming location this morning. The contractor continued their street sweeping of the milled pavement and applied bonding agent once the surfaces are cleaned ahead of the paving crew. Ajax continued placing 4E3 HMA on Wyoming from Outer Drive, skipping 7-mile, (a separate project is currently paving 7-mile EB/WB), working SB to just short of Curtis. The 4E3 HMA is being placed at 2.5" compacted to 2" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Welborne's IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued saw cutting for curb replacement on Carpenter St. working from Dequindre EB on the South side of Carpenter. The saw cutter will continue working the South side of the street down to Conant today and then return back west to the I-75 Service drive to begin demo on the North side of Carpenter St EB.

Noon – Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. Westside cancelled their concrete pour today due to inclement weather present at the planned pour time of 11am. Please see D. Harris' IDR for additional information, manpower and equipment on this work performed today.

3 pm – TenMile Creek completed Cold Milling the entire work area on Wyoming today.

L. Elliot and I worked on the Southfield Service Drive, between Plymouth Rd and Schoolcraft laying out sidewalk/curb replacements, measure/document approaches and mainline on Tireman and work on paperwork including inserting data into spreadsheets from our notes at the end of the day. The layout on this stretch of work was completed today.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

None

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:31 AM
(Signature)

(Date)