



City of Detroit

Inspector's Daily Report

7/31/2020 4:35 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/31/2020	Day of Week Friday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 83 ° F		Weather Partly Cloudy			



Inspector's Daily Report

7/31/2020 4:35 PM

FieldManager 5.3c

Comments

6 am – TenMile Creek began Cold Milling Tireman Ave moving WB between Evergreen Rd and Spinoza St. The crew milled the approaches north and south along the mainline including 9 residential streets. Detail work was performed around all structures and approach spring lines. We removed 14,675.56 syd's of existing HMA today. The contractor also had broom equipment, a skidster and a street sweeper to remove the majority of milling debris. The crew milled the existing HMA down 3.5" the full width and depth throughout this section of Mainline in accordance with contract documents and MDOT Spec 501.

Ajax continued working at the Wyoming location this morning. The contractor continued their street sweeping of the milled pavement and applied bonding agent once the surfaces are cleaned ahead of the paving crew. Ajax continued placing 4E3 HMA on Wyoming from just short of Curtis (north) down to McNichols Rd. The 4E3 HMA is being placed at 2.5" compacted to 2" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Welborne's IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete continued saw cutting for curb replacement on Carpenter St. working from Dequindre EB on the North side of Carpenter currently. The demo crew continued removing the existing curbs EB along the north side of Carpenter.

Noon – Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. Westside poured 20" curbs working from Jos. Compau to the East, then returning to the I-75 Service Drive to continue placing concrete curbs. QC and QA representatives were both onsite. Please see D. Harris' IDR for additional information, manpower and equipment on this work performed today.

3 pm – TenMile Creek completed Cold Milling the first section of Tireman from Spinoza to Evergreen today.

I worked on Cold Milling on Tireman today in efforts to measure/document approaches and mainline on Tireman and work on paperwork including inserting data into spreadsheets from our notes at the end of the day. The layout on this stretch of work was completed today.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Jim Petronski

Materials:

42" pull barricades, Advance warning signs

Attachments:



City of Detroit

Inspector's Daily Report

7/31/2020 4:35 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC	TC FLAGMAN	2	8.00	FOREMAN PICKUP	1	8.00
	TC FOREMAN	1	8.00	Freightliner water truck	1	8.00
	TC LABOR	5	8.00	JOHN DEERE	1	8.00
	TC OPERATORS	3	8.00	SKIDSTEER 332G		
				MACK WATER TRUCK	1	8.00
				SUPERIOR BROOM	1	8.00
				DT74J		
				WIRTGEN MILLER	1	8.00
				W220i		
				WIRTGEN MILLER	1	8.00
				W50Ri		

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_5017011	0280	PW-7018	0000	13,591.110	Syd	Tireman Ave between Evergreen Rd and Spinoza St		
Contractor: Tenmile Creek Excavating, LLC									
Item Remarks: HMA pavement was removed @ 3.5" throughout the mainline and approaches. This work was inspected and approved by KS.									
HMA Surface, Rem	_501000f	0230	PW-7018	0000	1,084.450	Syd	Tireman Ave between Evergreen Rd and Spinoza St		
Contractor: Tenmile Creek Excavating, LLC									

Item Remarks: HMA pavement was removed @ 3.5" throughout the mainline and approaches. This work was inspected and approved by KS.

Reviewed By: Carly Taylor Carly Taylor
 Jan 7 2021 2:53 PM
 (Signature)

(Date)