



City of Detroit

Inspector's Daily Report

8/3/2020 7:35 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/1/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 75 ° F		Weather Sunny			
Comments Westside Concrete Co. removed existing curb on the northside of Carpenter street between Dequindre and Conant as per specifications. Arrow boards and barricades were in placed for traffic control. Jobsite safe and secure at the end of the day.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	6.00	Backhoe	1	6.00
	Labors	1	6.00	Bobcat	1	6.00
	Operators	4	6.00	Dump truck	2	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_2047002	0040	PW-7018	0000	1,245.000	Ft	Carpenter between Jos Campau and Conant.		
_ Integral Curb and Sidewalk, 2 feet, Rem, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_2047001	0050	PW-7018	0000	114.000	Ft	Carpenter between Jos Campau and Conant.		

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:49 AM
(Signature)

(Date)

WSP

Saturday

Project PW-1018
Subject Corb Removal

Computed by DHALES
Checked by

Sheet No. of
Project #
Date 8/01/2020
Date

Location

Northside of Carpenter	116'	
Dequindre to 2019		
2031 -	55'	
Adjacent lot	31'	
	24'	(10' x 6' Approach)
2221 - Adjacent VACANT	54'	(10' x 6' Approach)
2255 Carpenter	61'	
2441 "	19'	
2449 "	28'	
2509 Adjacent lot	26'	
2533		39' ITC Removal
EAST of Mackay	30'	
WEST of MAINE	68	
2703	33'	
	59	
WEST of JOE CAMPBELL -	28'	
3015		75' ITC



Project
Subject

PW-7018

Curb Removal

Computed by
Checked by

D. HARRIS

Sheet No

of

Project #

Date

8/01/20

EAST of CHAREST 46'

21'

WEST of CHALLISER 55'

3301 CARPENTER - 144' curb

3319 CARPENTER - 54'

3407-3415 - 66'

3421 CARPENTER - 13'

3441 CARPENTER - 20'

3501-3521 100'

WEST of MORAN - 39'

3611 CARPENTER - 60'

curb removal → 1245 LF+



ITC
Removal

114 LF+