



City of Detroit

Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/1/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 8/17/2020 10:44 AM	Revision No. 1
Temperatures Low: 66 ° F High: 79 ° F		Weather Rain			



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Comments

Forest Avenue from Trumbull St. to John R Street.

Fort Wayne Contracting (FWC), Foreman Derek.

7:00 AM - 2:30 PM

Arrow-boards and drums were preset for FWC along eastbound and a portion of westbound Forest Ave. from the east ROW of Trumbull St. to the west ROW of the John C. Lodge Fwy., from the east ROW of the John C. Lodge Fwy. to the west ROW of Third St., from the east ROW of Third St. to the west ROW of Second St., from the east ROW of Second St. to the west ROW of Cass Ave., from the east ROW of Cass Ave. to the west ROW of Woodward Ave. and from the east ROW of Woodward Ave. to the west ROW of John R St.

Saw cutting around structures had also been previously accomplished; so along Forest Ave. FWC removed new asphalt pavement, existing concrete underlayment and existing covers around and from gate well, stop box, sewer, catch basin, natural gas, electrical power (PLD only) and telecommunication structures. FWC then installed new covers, adjusting them to the final grade with mortar, brick and block and cast new concrete underlayment.

-Note: FWC did not adjust three exiting power (DTE) structure covers on westbound Forest Ave. between the John C. Lodge Fwy. and Third St.

-

-Note: FWC did not adjust one telecommunication (AT&T) structure cover on eastbound Forest Ave. between Second St. and Cass Ave. within the Getchen Valade Jazz Center construction area.

-

-Note: FWC did not adjust two exiting power (DTE) structure covers on eastbound Forest Ave. between the Cass Ave. and Woodward Ave.

TOTAL – 38 Structures Adjusted.

QA Somat Engineering – 7.0% air / 82*f / -.

QC Construction Consulting & Testing - 7.0% air / 81*f / 6.5" slump.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- Fort Wayne Contracting MDOT Structure Worksheet (hard copy);
- McGiog concrete tickets Nos. 1, 2 & 3 – 22.0 YDS (hard copy);
- QA Somat Engineering Concrete Correlation Report (electronic copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy); and,
- QC Construction Consulting & Testing Concrete Field Inspection Report (hard copy).

Covid-19 check: 97.3*f



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finisher	2	5.00	Dump Truck, Ford 5 YRD	1	5.00
	Finisher	1	7.00			
	Finisher Foreman (Derek)	1	6.00	Dump Truck, Ford f YRD	1	7.00
	Laborer	8	5.00	Loader, Cat 914K	1	7.00
	Laborer	1	7.00	Mini-Loader, Bobcat S650	3	5.00
	Operator	3	5.00	Mixer, MultiQuip	1	5.00
	Operator	1	7.00	Pick-Up Truck, Ford	1	6.00
				Pick-Up Truck, Ford	1	5.00
				Pick-Up Truck, Ford	2	7.00
				Steak Truck	4	5.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 0930 PW-7018 Modifie d, Adj									
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: DWSD Sewer									
Brick, Concrete						20.00 Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC						0.46 Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard						0.20 Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 0930 PW-7018 Modifie d, Adj									
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: DWSD Sewer									
Brick, Concrete						22.00 Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC						0.46 Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard						0.20 Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	130.0 FT west of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	150.0 FT west of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					28.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	200.0 FT east of Freedom Place on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					18.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	200.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	205.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: DWSD Sewer									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	210.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Block, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	300.0 FT east of Trumbull St. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					18.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	335.0 FT east of Trumbull St. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					6.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	453 Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	52.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	52.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Concrete, Grade P1					0.10	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	666 Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					18.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	80.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	80.0 FT west of John R St. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Freedom Place on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					4.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Freedom PLace on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: DWSD Sewer									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard							0.10 Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	University Club Appartments on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete							10.00 Ea		
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard							0.10 Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
_ Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	1.000	Ea	200.0 FT east of Fredom Place on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB							1.00 Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
_ Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	1.000	Ea	200.0 FT east of Woodward Ave. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB							1.00 Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
_ Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	1.000	Ea	300.0 FT east of Trumbull St. on Forest Ave.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB							1.00 Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	335.0 FT east of Trumbull St. on Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	453 Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	666 Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	Freedom Place on Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	University Club Apartments on Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type PLD HH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0945	PW-7018	0000	1.000	Ea	130.0 FT west of Woodward Ave. on Forest Ave.		
							1.00 Ea		
_ Dr Structure Cover, Type PLD HH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0945	PW-7018	0000	1.000	Ea	210.0 FT east of Woodward Ave. on Forest Ave.		
							1.00 Ea		



Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	52.0 FT east of Woodward Ave. on Forest Ave.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	80.0 FT east of Woodward Ave. on Forest Ave.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	80.0 FT west of John R St. on Forest Ave.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0950	PW-7018	0000	1.000	Ea	150.0 FT west of Woodward Ave. on Forest Ave.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0950	PW-7018	0000	1.000	Ea	52.0 FT east of Woodward Ave. on Forest Ave.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Sewer MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: DWSD Sewer	4037050	0960	PW-7018	0000	1.000	Ea	100.0 FT east of Third St. on Forest Ave.		
Structure Cover, MH, Type Sewer Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			



City of Detroit

Inspector's Daily Report

8/17/2020 10:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: DWSD Sewer	4037050	0960	PW-7018	0000	1.000	Ea	110.0 FT east of Third St. on Forest Ave.		
Structure Cover, MH, Type Sewer Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
_ Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: DWSD Sewer	4037050	0960	PW-7018	0000	1.000	Ea	205.0 FT east of Woodward Ave. on Forest Ave.		
Structure Cover, MH, Type Sewer Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
_ Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: DWSD Sewer	4037050	0960	PW-7018	0000	1.000	Ea	Freedom PLace on Forest Ave.		
Structure Cover, MH, Type Sewer Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:33 AM
(Signature)

(Date)