



City of Detroit

Inspector's Daily Report

8/3/2020 1:16 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/1/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 77 ° F		Weather Partly Cloudy am w/heavy pm precipitation			

Comments

7 am—Westside Concrete continued demolition of existing curbs marked for removal and saw cut on Friday on Carpenter St. working from Dequindre EB on the North side of Carpenter. The workers are performing prep work for the concrete placement expected on Monday.

Fort Wayne began their Structure Adjustments working on the North half of Forest Ave working from Trumbull EB to John R. Concrete placement began at 11am. Please refer to D. Welborne's IDR for additional information and Postings.

Noon —Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. Please see D. Harris' IDR for additional information, manpower, postings and equipment on this work performed today.

L. Elliot and I laid out the NB Southfield service drive between Plymouth Rd and Schoolcraft on Friday and began the Lodge SB Service drive beginning at Vassar on today in efforts to measure/document approaches and mainline on The Lodge Service Drive and work on paperwork including inserting data into spreadsheets from our notes at the end of the day.

3 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.
Project Visitors:

Materials:
42" pull barricades, Advance warning signs
Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:35 AM
(Signature)

(Date)