



City of Detroit

Inspector's Daily Report

8/3/2020 7:14 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/3/2020	Day of Week Monday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 87 ° F		Weather Sunny			

Comments

Westside Concrete Co.placed Concrete Curb as per specifications on Carpenter street between Jos Campau and Conant. All grades were checked for compaction and proper depth before concrete was placed. All concrete placed was sprayed with MDOT approved curing compound.

Concrete testing was performed by Somat Testing and Driesenga & Associates, Inc. personnel.

Arrow boards, and barricades were in placed for traffic control.

Site visit by Jim Pertronski.

Jobsite clean and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	1	8.00
	Labors	7	8.00	Curb Machine	1	8.00
	Operators	4	8.00	Dump truck	3	8.00
				Pick up truck	4	8.00
				Stake truck	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018					682.000	Ft	Northside of Carpenter Street between Jos Campau and Conant.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

Item Remarks: Final Field Measure

Concrete, Grade P1

31.00 Cyd

Material Remarks: Final Filed Inspected

Curing Compound, White

7.00 Gal

Material Remarks: Final Field Inspected

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 2:54 PM
(Signature)

(Date)

Contract: _PW-7018

IDR: 8/3/2020, DH, 1

Page 1 of 1

30 490

Cor. #	South side Station/loc.	ADA Inserts	Sdwk Ramp	Sidewalk 4"	Sidewalk 6"	Sidewalk 4" or 6" Tree root	Curb Ramp opening	Curb, CD	Curb Rem	Sidewalk Rem
	Sobieski - Klinger	House # 3404 & 3410					ITC	80.6	80.6	
	East West of Moran.						12			30.4 ITC NR
	North side									
	3611 East of Moran							61	61	
	West of Moran							39	39	
	3521 compare to Klinger							100.5	100.5	
	NW (Klinger)							20	20	
	3421							13	13	
	3415 & 3467							66.6	66.6	
	3323							12	12	
	3323 - 3309							41.5	41.5	
	3301 East of Gallagher							33	33	
	West of Gallagher by Bus							56	56	
	11	by School Bus						6	6	
	11	11						21.5	21.5	
	11	11					ITC	45.5	45.5	
	by 3120 medic Pk 2	Buildings up to McJannet					12			11 ITC NR
	11	11								62.6 ITC NR
	11									
	ft	sft	sft	sft	ITC	ITC				
	Totals				Rem 24 sft	24 ft	596.2 ft	596.2 ft		syd
	Inspector Totals				Rem 24 sft	24 ft	596.2 ft	596.2 ft		