



City of Detroit

Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/3/2020	Day of Week Monday	Seq. No. 1	Import Date 8/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 81 ° F		Weather Rain			



Inspector's Daily Report

Comments

Forest Avenue from Trumbull St. to John R Street.

Fort Wayne Contracting (FWC), Foreman Derek.

6:00 AM - 2:30 PM

Arrow-boards and drums were preset for FWC along eastbound and a portion of westbound Forest Ave. from the east ROW of Trumbull St. to the west ROW of the John C. Lodge Fwy., from the east ROW of the John C. Lodge Fwy. to the west ROW of Third St., from the east ROW of Third St. to the west ROW of Second St., from the east ROW of Second St. to the west ROW of Cass Ave., from the east ROW of Cass Ave. to the west ROW of Woodward Ave. and from the east ROW of Woodward Ave. to the west ROW of John R St.

Along Forest Ave. FWC saw cut around structures, removed new asphalt leveling course, existing concrete underlayment and existing covers around and from gate well, stop box, sewer, catch basin, natural gas, electrical power (PLD only) and telecommunication structures. FWC then installed new covers, adjusting them to the final grade with mortar, brick and block and cast new concrete underlayment.

-Note: The fire hydrant at the southeast corner of Forest Ave. and Second St. is missing its street box shut off. FWC employed metal detector on new mainline, existing concrete curb and existing ADA ramp but did not find it.

-

TOTAL – 52 Structures Adjusted.

QA Somat Engineering – 84*f / 7.6% air / -.

QC Construction Consulting & Testing – 83*f / 7.4% air / 5.5" slump.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- Vehicle drove through freshly cast concrete underlayment around structure at Forest Ave. and Third St. east alley. FWC repaired.

Attachments:

- Fort Wayne Contracting MDOT Structure Worksheet (hard copy);
- McGiog concrete tickets Nos. 1 thru 3 – 27.0 YDS (hard copy);
- QA Somat Engineering Concrete Correlation Report (electronic copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy); and,
- QC Construction Consulting & Testing Concrete Field Inspection Report (hard copy).

Covid-19 check: 97.1*f



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finisher	1	7.00	Dump Truck, Ford 5	2	12.00
	Finisher	2	12.00	YRD		
	Finisher Foreman (Derek)	1	6.50	Dump Truck, Intenational 5YRD	1	7.00
	Laborer	5	30.00	Loader, Cat 914K	1	7.00
	Laborer	1	7.00	Mini-Loader, Bobcat S650	4	24.00
	Operator	1	7.00	Mixer, MultiQuip	1	6.00
	Operator	3	24.00	Pick-Up Truck, Ford	1	6.00
				Pick-UP, Ford	2	14.00
				Pick-UP, Ford	1	6.50
				Steak Truck	4	24.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 0930 PW-7018 Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH Brick, Concrete Material Remarks: Materials: Carlesimo Products. Visually identified and accepted. Concrete, Grade P1 Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted. Concrete, Type P-NC Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
					1.000	Ea	40.0 FT west of Third St., on Forest Ave., right lane.		
						22.00	Ea		
						0.20	Cyd		
						0.46	Cyd		
_ Dr Structure Cover, Adj, Case 1, 4037050 0930 PW-7018 Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH Brick, Concrete Material Remarks: Materials: Carlesimo Products. Visually identified and accepted. Concrete, Grade P1 Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted. Concrete, Type P-NC Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
					1.000	Ea	100.0 FT east of Trumbull St. on Forest Ave., right lane.		
						20.00	Ea		
						0.20	Cyd		
						0.46	Cyd		

All P1 concrete quantities need to be changed to mortar. Deduct 8.9 cyd of P1 and add 8.9 cyd of mortar on IDR revision.



City of Detroit

Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	230.0 FT east of Trumbull Ave. on Forest Ave., right lane		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Mildred South Manor, on forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	80.0 FT east of Freedom Place, on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	150.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Block, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	100.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Concrete, Grade P1					0.10	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	West ROW Fourth St. on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					16.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930		PW-7018	0000	1.000	Ea	West ROW Fourth St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Concrete, Grade P1						0.20	Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC						0.46	Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930		PW-7018	0000	1.000	Ea	East ROW Fourth St., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD HH									
Concrete, Grade P1						0.20	Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC						0.46	Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930		PW-7018	0000	1.000	Ea	West of north curb cut st Shell Gas Station on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete						33.00	Ea		
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1						0.30	Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC						0.46	Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	260.0 FT east of Trumbell St. on Forest Ave., right lane		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	2.000	Ea	Freedom Place on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH, one sout and one north.									
Brick, Concrete					53.00	Ea			
Material Remarks: 20 brick south / 33 brick north. Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.50	Cyd			
Material Remarks: 0.20 south and 0.30 north. Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.92	Cyd			
Material Remarks: 0.46 south and 0.46 north. Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	130.0 FT east of the Lodge Fwy., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	West ROW Fouth St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Concrete, Grade P1							0.10 Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	100.0 FT east of Third St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete							10.00 Ea		
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1							0.20 Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	667 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete							33.00 Ea		
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1							0.30 Cyd		
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	647 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Block, Concrete					4.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	100.0 FT west of Second Ave., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Concrete, Grade P1					0.10	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	60.0 FT east of Second Ave. on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					9.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.10	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	477 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Block, Concrete					6.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	453 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	50.0 FT east of 437 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	60.0 FT east of Cass Ave., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Across from 110 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	100.0 FT east of Woodward Ave. on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Freedom Place on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					18.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	200.0 FT east of Freedom Place on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Across from 680 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Brick, Concrete					6.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.47	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	453 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Grade S2					0.00	Cyd			
Material Remarks:									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	150.0 FT east of Woodward Ave. on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	69 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Concrete, Grade P1					0.10	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	West of north curb cut st Shell Gas Station on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: PLD MH									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	East ROW of Fourth St., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: SW									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	110.0 FT east of Trumbell St. on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: SW									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	210.0 FT east of Freedom Place, on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: SW									
Brick, Concrete					33.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	Across form 110 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	West ROW of Second St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	East ROW of Third St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	West ROW of the Fourth St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	1.000	Ea	East ROW of the Lodge Fwy., on Forest Ave., right lane		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Brick, Concrete					7.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Grade P1					0.20	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually Identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	Freedom Place on Forest Ave., right lane.		
						1.00	Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	200.0 FT east of Freedom Place on Forest Ave., right lane.		
						1.00	Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	West ROW Forth St. on Forest Ave., right lane.		
						1.00	Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	East ROW Forth St. on Forest Ave., right lane.		
						1.00	Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	Across from 680 Forest Ave., right lane.		
						1.00	Ea		
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.	4037050	0940	PW-7018	0000	1.000	Ea	453 Forest Ave., right lane.		
						1.00	Ea		



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB	4037050	0940	PW-7018	0000	1.000	Ea	150.0 FT east of Woodward Ave. on Forest Ave., right lane.		
Structure Cover, Type CB Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	Mildred South Manor, on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	80.0 FT east of Freedom Place, on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	150.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	100.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	West ROW Fourth St., on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			



City of Detroit

Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	East ROW Fourth St., on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	40.0 FT west of Third St., on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD HH	4037050	0945	PW-7018	0000	1.000	Ea	100.0 FT east of Trumbull St. on Forest Ave., right lane.		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: CB	4037050	0945	PW-7018	0000	1.000	Ea	230.0 FT east of Trumbull St., on Forest Ave., right lane		
Structure Cover, HH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
Dr Structure Cover, Type PLD MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	110.0 FT east of Trumbull St., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						1.00	Ea		
Dr Structure Cover, Type PLD MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	2.000	Ea	Freedom Place on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.						2.00	Ea		

Contract: PW-7018

IDR: 8/3/2020, DW, 1

Page 19 of 28



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	350.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	200.0 FT west of the Lodge Fwy., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	130.0 FT east of the Lodge Fwy., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	West ROW Fouth St., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	100.0 FT east of Third St., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	667 Forest Ave., right lane.		
Structure Cover, MH, Type PLD						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	647 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	60.0 FT east of Cass Ave., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	100.0 FT west of Second Ave., on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	477 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	453 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	50.0 FT east of 437 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	60.0 FT east of Second Ave. on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	Across from 110 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	69 Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	West of north curb cut st Shell Gas Station on Forest Ave., right lane.		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: PLD MH	4037050	0950	PW-7018	0000	1.000	Ea	260.0 FT east of Trumbell St. on Forest Ave., right lane		
Structure Cover, MH, Type PLD Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: SW	4037050	0960	PW-7018	0000	1.000	Ea	110.0 FT east of Trumbell St. on Forest Ave., right lane.		
Structure Cover, MH, Type Sewer Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: SW	4037050	0960	PW-7018	0000	1.000	Ea	210.0 FT east of Freedom Place, on Forest Ave., right lane.		
Structure Cover, MH, Type Sewer						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: SW	4037050	0960	PW-7018	0000	1.000	Ea	East ROW of Fourth St., on Forest Ave., right lane.		
Structure Cover, MH, Type Sewer						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	East ROW of the Lodge Fwy., on Foret Ave., right lane		
Structure Cover, MH, Type Water						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	West ROW of the Fourth St., on Forest Ave., right lane.		
Structure Cover, MH, Type Water						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	East ROW of Third St., on Forest Ave., right lane.		
Structure Cover, MH, Type Water						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	75.0 FT west of Second St., on Forest Ave., right lane.		
Structure Cover, MH, Type Water						1.00	Ea		
Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	West ROW of Second St., on Forest Ave., right lane.		
Structure Cover, MH, Type Water Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0965	PW-7018	0000	1.000	Ea	Across form 110 Forest Ave., right lane.		
Structure Cover, MH, Type Water Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	651 Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	90.0 FT west of Second St., on Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	West ROW Second St., on Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	437 Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.					1.00	Ea			



City of Detroit

Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	East ROW Cass Ave., on Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.								1.00	Ea
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	West property line at 69 Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.								1.00	Ea
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	69 Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.								1.00	Ea
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	4037050	0970	PW-7018	0000	1.000	Ea	West ROW John R St., on Forest Ave., right lane.		
Structure Cover, Type Water Valve Box Material Remarks: Materials: East Jordan Iron Works. Visually identified and accepted.								1.00	Ea



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Reconstructing Dr Structure, Case 1, Modified	_403705	0200	PW-7018	0000	1.000	Ea	East ROW Fourth St., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: CB									
Block, Concrete					21.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					20.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually identified and accepted.									
Reconstructing Dr Structure, Case 1, Modified	_403705	0200	PW-7018	0000	1.000	Ea	75.0 FT west of Second St., n Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Block, Concrete					14.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Brick, Concrete					22.00	Ea			
Material Remarks: Materials: Carlesimo Products. Visually identified and accepted.									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Mortar, Standard					0.30	Cyd			
Material Remarks: Materials: LaFarge Type N Mortar. Visually identified and accepted.									
Water Shutoff, Adj, Modified	_823705	0900	PW-7018	0000	1.000	Ea	437 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Concrete, Type P-NC					0.46	Cyd			
Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.									
Curing Compound, Clear					0.36	Gal			
Material Remarks: W.R. Meadows Sealtight 1100 Clear. Visually inspected and accepted.									



Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified	_823705C	0900	PW-7018	0000	1.000	Ea	651 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM.									
Visually identified and accepted.									
Curing Compound, Clear							0.36 Gal		
Material Remarks: W.R. Meadows Sealtight 1100 Clear.									
Visually inspected and accepted.									
_ Water Shutoff, Adj, Modified	_823705C	0900	PW-7018	0000	1.000	Ea	69 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM.									
Visually identified and accepted.									
Curing Compound, Clear							0.36 Gal		
Material Remarks: W.R. Meadows Sealtight 1100 Clear.									
Visually inspected and accepted.									
_ Water Shutoff, Adj, Modified	_823705C	0900	PW-7018	0000	1.000	Ea	West property line at 69 Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM.									
Visually identified and accepted.									
Curing Compound, Clear							0.36 Gal		
Material Remarks: W.R. Meadows Sealtight 1100 Clear.									
Visually inspected and accepted.									
_ Water Shutoff, Adj, Modified	_823705C	0900	PW-7018	0000	1.000	Ea	East ROW Cass Ave., on Forest Ave., right lane.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: H2O									
Concrete, Type P-NC							0.46 Cyd		
Material Remarks: Materials: McCoig P-NCOM.									
Visually identified and accepted.									
Curing Compound, Clear							0.36 Gal		
Material Remarks: W.R. Meadows Sealtight 1100 Clear.									
Visually inspected and accepted.									



City of Detroit

Inspector's Daily Report

8/11/2020 7:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified Contractor: Fort Wayne Contracting, Inc. Item Remarks: H2O	_823705C	0900	PW-7018	0000	1.000	Ea	West ROW Second St., on Forest Ave., right lane.		
Concrete, Type P-NC Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.							0.46 Cyd		
Curing Compound, Clear Material Remarks: W.R. Meadows Sealtight 1100 Clear. Visually inspected and accepted.							0.36 Gal		
_ Water Shutoff, Adj, Modified Contractor: Fort Wayne Contracting, Inc.	_823705C	0900	PW-7018	0000	1.000	Ea	90.0 FT west of Second St., on Forest Ave., right lane.		
Item Remarks: H2O									
Concrete, Type P-NC Material Remarks: Materials: McCoig P-NCOM. Visually identified and accepted.							0.46 Cyd		
Curing Compound, Clear Material Remarks: W.R. Meadows Sealtight 1100 Clear. Visually inspected and accepted.							0.36 Gal		

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:37 AM
(Signature)

(Date)