



City of Detroit

## Inspector's Daily Report

8/3/2020 6:50 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                              |                      |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|----------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>8/3/2020                                                             | <b>Day of Week</b><br>Monday | <b>Seq. No.</b><br>1 | <b>Import Date</b><br>8/6/2020  | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Abdul Siddiqui - City of Detroit |
| <b>Inspector's Initials-Name</b><br>KS Kobi Smith                                       |                              |                      |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                      |                                 |                                                |                                                                  |
| <b>Entered By</b><br>KS, Kobi Smith                                                     |                              |                      | <b>Revised By</b>               | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 65 ° F <b>High:</b> 76 ° F                           |                              |                      | <b>Weather</b><br>Partly Cloudy |                                                |                                                                  |



## Inspector's Daily Report

### Comments

5 am – TenMile Creek continued Cold Milling Tireman Ave moving EB between Evergreen Rd and Stahelin Ave. The crew milled 9 residential street approaches north and south along the mainline. Detail work was performed around all structures and approach spring lines. We removed 14,676.67 syd's of existing HMA today. The contractor also had broom equipment, a skidster and a street sweeper to remove the majority of milling debris. One previously covered manhole was discovered on the NE corner of Minock. The crew milled the existing HMA down 3.5" the full width and depth throughout this section of Mainline in accordance with contract documents and MDOT Spec 501.

Ajax continued working at the Wyoming location concentrating on approaches this morning. The contractor continued their street sweeping of the milled pavement and applied bonding agent once the surfaces are cleaned ahead of the paving crew. Ajax continued placing approximately 150 tons of 4E3 HMA on Wyoming from just short of 8 mile (south) down to McNichols Rd finishing any approaches not completed on Friday. The 4E3 HMA is being placed at 2.5" compacted to 2" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see L. Elliott's IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete dewatered previously prepped areas for curb replacement on Carpenter St. working from Dequindre EB on the North side of Carpenter currently. The demo crew continued removing the existing curbs EB along the north side of Carpenter. The workers are performing prep work for the concrete placement which began at 9am today. The crew began placing 20" concrete curbs at 9 am.

Fort Wayne continued their Structure Adjustments working on the South half of Forest Ave working from Trumbull EB to John R. Corby Construction are prepping the DTE structures. Please refer to D. Welborne's IDR for additional information and Postings.

Noon – The contractor continued to place concrete curbs on Carpenters north side. Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. QC and QA representatives were both onsite. Please see D. Harris' IDR for additional information, manpower and equipment on this work performed today.

3 pm – TenMile Creek completed Cold Milling the second section of Tireman from Evergreen to Stahelin Ave. today. I worked on Cold Milling on Tireman today in efforts to measure/document approaches and mainline on Tireman and work on paperwork including inserting data into spreadsheets from our notes at the end of the day.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:



## Inspector's Daily Report

8/3/2020 6:50 PM

FieldManager 5.3c

### Contractors

| Contractor's Name            | Personnel           | No. | Hrs. | Equipment              | No. | Hrs. |
|------------------------------|---------------------|-----|------|------------------------|-----|------|
| Fort Wayne Contracting, Inc. | Progressive Sweeper | 1   | 8.00 | Low Boy                | 3   | 8.00 |
|                              | TMC Flaggers        | 2   | 8.00 | Street Sweeper         | 1   | 8.00 |
|                              | TMC Foreman         | 1   | 8.00 | w/hopper               |     |      |
|                              | TMC Laborers        | 5   | 8.00 | TMC Milling Machine    | 1   | 8.00 |
|                              | TMC Operators       | 3   | 8.00 | W220i                  |     |      |
|                              |                     |     |      | TMC Mini Milling W50ri | 1   | 8.00 |
|                              |                     |     |      | TMC Skidster           | 1   | 8.00 |
|                              |                     |     |      | TMC Sweeper            | 1   | 8.00 |
|                              |                     |     |      | Water Truck            | 1   | 8.00 |

### Item Postings

| Item/Material Description                                        | Item Code    | Prop. Line | Project | Category | Quantity             | Unit | Location                                         | Brkdwn ID | Attn |
|------------------------------------------------------------------|--------------|------------|---------|----------|----------------------|------|--------------------------------------------------|-----------|------|
| _ Cold Milling HMA Surface, Modified                             | _50170110280 | PW-7018    |         | 0000     | 13,462.220           | Syd  | Mainline from Evergreen to Stahelin on Tireman   |           |      |
| Contractor: Tenmile Creek Excavating, LLC                        |              |            |         |          |                      |      |                                                  |           |      |
| Item Remarks: All HMA removals were observed and approved by KS. |              |            |         |          |                      |      |                                                  |           |      |
| HMA Surface, Rem                                                 | _50100050230 | PW-7018    |         | 0000     | <del>1,214.450</del> | Syd  | Approaches from Evergreen to Stahelin on Tireman |           |      |
| Contractor: Tenmile Creek Excavating, LLC                        |              |            |         |          | 1469.71              |      |                                                  |           |      |

Item Remarks: All HMA removals were observed and approved by KS.

Reviewed By: Carly Taylor Carly Taylor  
Aug 31 2020 12:02 PM  
(Signature)

(Date)