



City of Detroit

Inspector's Daily Report

8/7/2020 9:24 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/4/2020	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 11:00 AM	Revision No. 1
Temperatures Low: 65 ° F High: 84 ° F		Weather Sunny			
Comments Ajax Paving Ind, set up construction signs, arrowboards, and barricades to perform HMA 4E3 placement on Tireman between Spinoza and Minock street. Surface was swepted and vaccum with power sweeper prior to placement. All loose material was cleaned at butt joints and around structures. Tack coat was sprayed over surface.HMA 4E3 was placed and compacted with rollers. QA testing was performed by Somat Testing and Ajax Paving personnel. Average yield for the day was 271.33 due to the unevenness throughout the surface. Flaggers were on site for traffic control. Site visit by Ian Duncan. Jobsite safe and secure at the end if the day.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	10	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	3	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck	1	8.00



City of Detroit

Inspector's Daily Report

8/7/2020 9:24 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor:	5017031	0975	PW-7018	0000	18.000	Ton	Southside of Tireman Heyden Plainview Auburn Minock		
Ajax Paving Industries, Inc.									
Item Remarks: Final Field measured									
Bond Coat, Emulsified Asphalt SS-1H						0.00	Gal		
Material Remarks: Posted with 4E3 pay item.									
HMA, 4E3						18.00	Ton		
Material Remarks: Ajax Plant #7									
HMA, 4E3	_50100510260		PW-7018	0000	2,185.990	Ton	Tireman bet. Spinoza and Minock		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H						1887.00	Gal		
Material Remarks: Ajax Paving									
HMA, 4E3						2185.99	Ton		
Material Remarks: Ajax Plant #7									
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_8120246	0780	PW-7018	0000	366.000	Ft	Tireman bet. Spinoza and Minock		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Type R, Tape, Yellow						366.00	Ft		
Material Remarks: Final Field Measured									

Reviewed By: Carly Taylor Carly Taylor
(Signature) Aug 18 2020 3:50 PM

(Date)



Plant #1 Warren
26400 Sherwood
Warren MI 48091

Ticket NO: 70009167

Date/Time: 8/4/2020 6 13 am

Customer: 990001-Ajax Paving Industries Inc

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 49 71 Ton

	Daily Total
Loads	1
Quantity	49 71

Truck ID: 112-112

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	149820	74 91	67 96
Tare	50400	25 20	22 86
Net	99420	49 71	45 10



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70009334

Date/Time: 8/4/2020 3:16 pm

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 51.05 Ton

	Daily Total
Loads	45
Quantity	2,201.99

Truck ID: B9-B9

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	151140	75.57	68.56
Tare	49040	24.52	22.24
Net	102100	51.05	46.31



Ajax
Paving
Industries, Inc

1957 CROOKS ROAD

SUITE A

Phone (248)244-3300

TROY MI 48084

Fax (248)244-0800

Date

8/4/20

Product

SS-1H

Job Identification

TIREMAN

Gals

1897

Driver Signature

X

E. Bugaiski