



City of Detroit

Inspector's Daily Report

8/7/2020 9:24 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/4/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 84 ° F		Weather Sunny			

Comments

Ajax Paving Ind, set up construction signs, arrowboards, and barricades to perform HMA 4E3 placement on Tireman between Spinoza and Minock street. Surface was swepted and vaccum with power sweeper prior to placement. All loose material was cleaned at butt joints and around structures. Tack coat was sprayed over surface.HMA 4E3 was placed and compacted with rollers.

QA testing was performed by Somat Testing and Ajax Paving personnel.

Average yield for the day was 271.33 due to the uneveness throughout the surface.

Flaggers were on site for traffic control.

Site visit by Ian Duncan.

Jobsite safe and secure at the end if the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	10	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	3	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck	1	8.00



Inspector's Daily Report

8/7/2020 9:24 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
---------------------------	-----------	------------	---------	----------	----------	------	----------	-----------	------

~~_ HMA Approach, Modified _50170310300 PW-7018 0000 18.000 Ton Southside of Tireman Heyden Plainview Auburn Minock Do not post to this item.~~
Contractor: Ajax Paving Industries, Inc.

Item Remarks: Final Field Measure

Bond Coat, Emulsified Asphalt SS-1H

0.00 Gal

Material Remarks: See Attached Ticket

HMA, 4E3

18.00 Ton

Material Remarks: Final Field Inspected

_ HMA Approach, Modified, Adj 5017031 0975 PW-7018 0000 18.000 Ton Southside of Tireman

Contractor: Ajax Paving Industries, Inc.

Item Remarks: Final Field measured

Bond Coat, Emulsified Asphalt SS-1H

0.00 Gal

Material Remarks: ~~See attached ticket~~ posted with 4E3 pay item

HMA, 4E3

18.00 Ton

Ajax Plant #7

HMA, 4E3 _50100510260 PW-7018 0000 2,185.990 Ton Tireman bet. Spinoza and Minock

Contractor: Ajax Paving Industries, Inc.

Item Remarks: Final Field Measure

Bond Coat, Emulsified Asphalt SS-1H

1,887.00 Gal

Material Remarks: ~~Final Field Inspected~~ Ajax Paving

HMA, 4E3

2,185.99
~~2,201.99~~ Ton

Ajax Plant #7

PavtMrkg,WtRef,Type R, Tape,4 _8120246 0780 PW-7018 0000 366.000 Ft Tireman bet. Spinoza and Minock

in,Ye,Temp Contractor: P.K. Contracting, Inc.

Item Remarks: Final Field Measure

Pavt Mrkg, Type R, Tape, Yellow

366.00 Ft

Material Remarks: Final Field Measured

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 3:51 PM
(Signature)

(Date)