



City of Detroit

Inspector's Daily Report

8/5/2020 2:36 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/4/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/6/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 75 ° F		Weather Partly Cloudy with a brief afternoon downpour			

Comments

6 am – Ajax mobilized to Tireman Rd this morning and started the day by setting up advance warning signage and devices. The contractor continued their street sweeping of the milled pavement and applied bonding agent as the surfaces are cleaned ahead of the paving crew. Ajax began placing approximately 1800 tons of 4E3 HMA on Tireman from Spinoza EB to Minock for day 1 at this location. The 4E3 HMA is being placed at 2.5" compacted to 2" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

7 am—Westside Concrete dewatered previously prepped areas for curb replacement on Carpenter St. working from Dequindre EB on the North side of Carpenter currently. The demo crew continued removing the existing curbs EB along the north side of Carpenter. The workers are performing prep work for the concrete placement set to commence at 9am today. The crew began placing 20" concrete curbs at 9 am.

Noon – The contractor continued to place concrete curbs on Carpenters north side. Westside concrete continued to install formwork and prep the subgrade for curb installations with 20" depth following MDOT 202, 542, 120 and 204. QC and QA representatives were both onsite. Please see D. Welborne's IDR for additional information, manpower and equipment on this work performed today.

3 pm – TenMile Creek completed Cold Milling the 3rd and final section of Tireman from Stahelin Ave to Southfield Service Drive today.

I worked at each location troubleshooting and assisting with the ongoing work at each location listed today. L. Elliott and myself continued laying out sidewalk and curb replacements on SB Lodge in efforts to measure/document approaches and mainline at each location mentioned above and work on paperwork including inserting data into spreadsheets from our notes at the end of the day.

5 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades EB on Forest Ave in Detroit between Trumbull and M-10 & on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Materials:
42" pull barricades, Advance warning signs
Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:39 AM
(Signature)

(Date)

Contract: _PW-7018

IDR: 8/4/2020, KS, 1

Page 1 of 1