



City of Detroit

Inspector's Daily Report

8/7/2020 9:21 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/5/2020	Day of Week Wednesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 11:18 AM	Revision No. 1
Temperatures Low: 67 ° F High: 82 ° F		Weather Sunny			
Comments Ajax Paving Ind. set up construction signs, arrow boards, and barricades to perform HMA 4E3 material placement on Tireman between Minock and Southfield Service Drive. Vac truck, with sweeper was used to clean surface prior to HMA placement. Tack coat was spray and allowed time to adhere to surface. HMA 4E3 was placed with paver and rolled for compaction. 4" Yellow Temporary pavement markings were placed. QA testing done by Somat Testing and Ajax personnel. Average yield for the day was 267 due to various unevenness throughout the surface. Jobsite secure and safe at the end of the day. Site visit by Ian Duncan.					

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor:	5017031	0975	PW-7018	0000	18.000	Ton	Various on Tireman bet. Spinoza and Southfield Service Drive.		
Ajax Paving Industries, Inc.									
Bond Coat, Emulsified Asphalt SS-1H					0.00	Gal			
Material Remarks: Posted with 4E3 pay item.									
HMA, 4E3					18.00	Ton			
Material Remarks: Ajax plant #7									
HMA, 4E3	_50100510260		PW-7018	0000	2,156.360	Ton	Southside of Tireman		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H					1721.00	Gal			
Material Remarks: Ajax Paving See attached ticket									
HMA, 4E3					2156.36	Ton			
Material Remarks: Ajax plant #7									



City of Detroit

Inspector's Daily Report

8/7/2020 9:21 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
PavtMrkg,WtRef,Type R, Tape,4 _ in,Ye,Temp	812024	0780	PW-7018	0000	348.000	Ft	Southside of Tireman		

Contractor: P.K. Contracting, Inc.

Item Remarks: Final Field Measure

Pavt Mrkg, Type R, Tape, Yellow

348.00 Ft

Material Remarks: Visually inspected and approved

Reviewed By: Carly Taylor
(Signature)

Carly Taylor
Aug 18 2020 3:52 PM

(Date)



Ajax
Paving
Industries, Inc

1957 CROOKS ROAD

SUITE A

TROY MI 48084

Phone (248)244-3300

Fax (248)244-0800

Date

8/5/20

Product

SS-1H

Job Identification

TILKEMAN

Gals

1221

Driver Signature

X

E. Bugaiski



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70009345

Date/Time: 8/5/2020 5:54 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 49.99 Ton

	Daily Total
Loads	1
Quantity	49.99

Truck ID: 112-112

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	150720	75.36	68.37
Tare	50740	25.37	23.02
Net	99980	49.99	45.35



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

5 ton
waste
D.H.

Ticket NO: 70009561

Date/Time: 8/5/2020 5:27 pm

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10200

Product: 355-4E3

Quantity: 22.58 Ton

2156.36

	Daily Total
Loads	45
Quantity	2,179.36

Truck ID: 104-104

Comment:

5.00

2174.36 → 18 ton
Approaches

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	94840	47.42	43.02
Tare	49680	24.84	22.53
Net	45160	22.58	20.48