



City of Detroit

Inspector's Daily Report

8/7/2020 9:21 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/5/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 82 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up construction signs, arrow boards, and barricades to perform HMA 4E3 material placement on Tireman between Minock and Southfield Service Drive. Vac truck, with sweeper was used to clean surface prior to HMA placement. Tack coat was spray and allowed time to adhere to surface. HMA 4E3 was placed with paver and rolled for compaction. 4" Yellow Temporary pavement markings were placed.

QA testing done by Somat Testing and Ajax personnel.

Average yield for the day was 267 due to various unevenness throughout the surface.

Jobsite secure and safe at the end of the day.

Site visit by Ian Duncan.

Missing manpower and equipment

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	18.000	Ton	Various on Tireman bet. Spinoza and Southfield Service Drive.		
Bond Coat, Emulsified Asphalt SS-1H Material Remarks: See attached tack ticket HMA, 4E3						0.00 Gal			
Posted with 4E3 pay item.									
Ajax plant #7									
HMA, 4E3 Contractor: Ajax Paving Industries, Inc. Item Remarks: Final Field Measure	_5010051	0260	PW-7018	0000	2,156.360	Ton	Southside of Tireman		
Bond Coat, Emulsified Asphalt SS-1H Material Remarks: Final Field Inspected See attached ticket						1,721.00 Gal			
Ajax Paving									
HMA, 4E3						2,156.36 Ton			
Ajax plant #7									



City of Detroit

Inspector's Daily Report

8/7/2020 9:21 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_812024	0780	PW-7018	0000	348.000	Ft	Southside of Tireman		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									

Pavt Mrkg, Type R, Tape, Yellow

348.00 Ft

Material Remarks: ~~Final Field Inspected~~ visually inspected and approved

Reviewed By: Carly Taylor
Carly Taylor
Aug 18 2020 3:52 PM
(Signature)

(Date)