



City of Detroit

Inspector's Daily Report

8/17/2020 2:23 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/6/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 89 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up construction signs, arrow boards, and barricades on NB Southfield Service Drive between Plymouth and Schoolcraft to place HMA 4E3 material. Surface was cleaned with vac truck, and backhoe was used to remove compacted material around structures as needed. Surface was sprayed with tack coat as per specifications prior to placement of HMA material. HMA 4E3 was placed with paver, and rolled with compact roller and finish roller. 4' white temporary tape was placed for pavement markings.
Jobsite safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	5	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	3	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj	5017031	0975	PW-7018	0000	25.930	Ton	Approaches on Southfield Servicer Drive		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measured									
Bond Coat, Emulsified Asphalt SS-1H							0.00	Gal	
Material Remarks: See attached tack ticket Posted with 4E3 pay item									
HMA, 4E3							25.93	Ton	
Material Remarks: Final Field Inspected Ajax Plant #7									



City of Detroit

Inspector's Daily Report

8/17/2020 2:23 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 4E3 Contractor: Ajax Paving Industries, Inc.	_50100510260		PW-7018	0000	1,362.580	Ton	Southfield Service Drive bet. Plymouth and Schoolcraft		

Item Remarks: Final Field Measured

Bond Coat, Emulsified Asphalt SS-1H

1,700.00 Gal

Material Remarks: ~~Final Field Measured~~

Ajax Paving

HMA, 4E3

~~1,388.51~~ Ton **1,362.58**

Material Remarks: ~~Final Field Measured~~

Ajax Plant #7

PavtMrkg,WtRef,Type R, Tape,4 _8120245 0770 PW-7018 0000 260.000 Ft Southfield Service Drive
in,Wh,Temp bet. Plymouth and
Schoolcraft

Contractor: P.K. Contracting, Inc.

Item Remarks: Final Field Measured

Pavt Mrkg, Type R, Tape, White

260.00 Ft

Material Remarks: ~~See attached~~

Visually inspected and approved

Reviewed By:

Carly Taylor

Carly Taylor

Aug 18 2020 3:54 PM

(Signature)

(Date)