



City of Detroit

Inspector's Daily Report

8/11/2020 6:57 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/6/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 79 ° F		Weather Partly Cloudy			



Inspector's Daily Report

8/11/2020 6:57 AM

FieldManager 5.3c

Comments

STREET LOCATION: Tireman from Spinoza to SB Southfield Freeway Service Drive

CONTRACTOR ONSITE:

Ajax Paving Industries
Municipal Sweeping

CONTRACTOR ACTIVITIES:

Ajax Paving Industries: (Site Time 6:00AM to 5:00PM)
Municipal Sweeping: (Site Time 6:00AM to 5:00PM)

The contractor's continued the PW-7018 City of Detroit Resurfacing Project by power sweeping and a total of 175 gallons of the Bond Coat – Emulsified Asphalt Product SS-1H was applied on the existing base course. The application was applied by jet spray on the side street approaches. The contractor placed 202.42 tons of HMA MDOT 4E3 mix from the Ajax Paving Industries Plant No. 7 (Sherwood) in Warren, Michigan. A Caterpillar Paver AP1055F was utilized to place the HMA for the side street approaches in a loose layer ranging from 2.25 to 2.75 inches in thickness and with random depth checks performed by the Somat inspector. To achieve the project density requirements, the compaction operation was performed by using a series of steel drum tandem vibratory rollers. Several in-place HMA temperatures were measured. Refer to the attached Cold Milling HMA Surface, Modified & Projected HMA Quantities for related data and other specific information.

APPROACH LOCATIONS:

Auburn at North Side
Minock at North Side
Westwood at North & South Sides
Grandville at North & South Sides
Piedmont at North Side
Warwick at North & South Sides
Artesian at North & South Sides
Stahelin at North Side
Brace at North & South Sides
Greenview at North & South Sides
Faust at North & South Sides
Penrod at North Side
Rosemont at North & South Sides
Ashton at North Side

MATERIAL TESTING:

Certified HMA technicians from Ajax Paving Industries and Somat were onsite to perform QC/QA HMA sampling and in-place density testing. The certified technicians informed the inspector that the HMA field test results have met the JMF design in-place density requirements as specified in the project contract/plans and specification.

TRAFFIC CONTROL:

Traffic Control is in place per the proposal, using lighted arrow boards, barrels, and signs.

ATTACHMENTS:

Tireman Summary Report

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading measured at 97.8 Fahrenheit.



Inspector's Daily Report

8/11/2020 6:57 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	5	11.00	Cat 430F Backhoe #M1074	1	11.00
	Labour	4	11.00	Cat AP1055F Paver #AP93	1	11.00
	Operator	5	11.00	Cat CB13 Roller #7066	1	0.00
	Superintendent	1	11.00	Cat CB36B Roller #7075	1	11.00
				Cat CB54 Roller #7033	1	11.00
				Ford Truck - Arrow Board #2044	1	11.00
				GMC Utility Truck #2033	1	11.00
				Low Boy	1	11.00
				Municipal Sweeping	1	11.00
				Peterbilt Tack Truck #9002	1	11.00
				Peterbilt Utility Truck #2089	1	11.00
				Peterbilt Water Truck #9018	1	11.00
				Pickup Truck #1117	1	11.00
				Pickup Truck #1148	1	11.00
				Rubber Tire Trailer #X312	1	11.00
				Tractor Broom Sweeper #M1587	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.							APPROACH: Auburn N side Minock N side Westwood N&S sides Grandville N&S sides Piedmont N side Warwick N&S sides Artesian N&S sides Stahelin N side Brace N&S sides Greenview N&S sides Faust N&S sides Penrod N side Rosemont N&S side Ashton N		
Bond Coat, Emulsified Asphalt SS-1H						175.00	Gal		
HMA, 4E3						202.42	Ton		



City of Detroit

Inspector's Daily Report

8/11/2020 6:57 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Lighted Arrow, Type C, Oper	81204410750	PW-7018		0000	1.000	Ea	Tireman from Spinoza to SB Southfield Freeway Service Drive		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:10 PM
(Signature)

(Date)