



City of Detroit

Inspector's Daily Report

8/11/2020 10:09 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/7/2020	Day of Week Friday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 82 ° F		Weather Sunny			

Comments

Ajax Paving Ind set up construction signs , arrow boards, and barricades to place HMA 4E3 material in approaches on Tireman between Spinoza and Minock street. All areas were cleaned with vac tuck and sweeper. Bond coat was sprayed as per specifications. HMA 4E3 was placed and compacted were rollers. Denisty testing was performed by Somat Testing and Ajax personnel. Job site safe and secure at end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	3	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc. Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H	5017031	0975	PW-7018	0000	163.370	Ton	Approaches on Tireman, bet Spinoza and Minock		
Material Remarks: See attached ticket									
HMA, 4E3					142.00	Gal			
Material Remarks: See attached tickets									
					163.37	Ton			
					163.37				

Reviewed By: Carly Taylor Carly Taylor
(Signature) 18 2020 3:55 PM

(Date)

Contract: _PW-7018

IDR: 8/7/2020, DH, 1

Page 1 of 1