



City of Detroit

Inspector's Daily Report

8/11/2020 9:12 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/8/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 85 ° F		Weather Sunny			

Comments

Westside Concrete Co. set up arrow board, construction signs and barricades on NB Southfield Service Drive between Plymouth and Schoolcraft to perform sidewalk and curb removal. Contractor also performed curb and sidewalk removal on the northside of Tireman between Southfield Service Drive and Evergreen. All excavated area were barricaded at end of the day. Jobsite secure and safe.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	1	6.00	Backhoe	1	6.00
	Foreman	1	6.00	Bobcat	1	6.00
	Labors	4	6.00	Dump truck	3	6.00
	Operators	3	6.00	Excavator	1	6.00
				Pick up truck	2	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	75.000	Ft	NB Southfield Service Drive, between Plymouth and Wadsworth.		
Item Remarks: Final Field Measure									
_ Pavt Repr, Rem, Modified Contractor: West Side Concrete Company	_6037011	0370	PW-7018	0000	16.660	Syd	19200 Tireman, adjacent Lot Driveway approaches		
Item Remarks: Final Field measure									



City of Detroit

Inspector's Daily Report

8/11/2020 9:12 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem Contractor: West Side Concrete Company	_204005	0030	PW-7018	0000	132.000 124	Syd syd	NB Southfield Service Drive, between Plymouth and Wadsworth.		

Item Remarks: Final Field Measure

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 3:56 PM
(Signature) (Date)

REVIEWED

By Carly Taylor at 12:34 pm, Aug 18, 2020

WSP

1 SATURDAY

Project PW-7018

Computed by D. HARRIS

Sheet No _____ of _____

Project # _____

Date 8/2/2020

Subject 2040050 PART. REMOVAL

Checked by _____ Date _____

19200 TIREMAN-ADJACENT LOT

DRIVEWAY APPROACH - $10' \times 6' = 60.00 \text{ Sft.}$ ✓

$10' \times 9' = 90.00 \text{ Sft.}$ ✓

150.00 Sft. ✓

WSP

Saturday

2

Sheet No. _____ of _____

Project PW 7018

Project # _____

Subject 2040055 Sidewalk Removal

Computed by D. HARKS

Date 8/8/20

Checked by _____

Date _____

NB Southfield Service Drive

18' x 6' = 108 sft
~~180.00 sft.~~

6' x 6' = 36.00 sft. ✓

TOTAL

~~216.00 sft.~~

144 sft

NB Southfield Ser. Drive
Bet. Plymouth & Wadsworth

75' curb

WSP

Saturday

3

Sheet No. of

Project #

Project PW 7018

Computed by D. HARRIS

Date 8/8/20

Subject 2040055 Sidewalk Removal

Checked by

Date

TIREMAN - Southfield Service Drive to
SPINOZA

LOCATION

19116 TIREMAN - $6' \times 6' = 36.00 \checkmark$ Sft.

19126 TIREMAN - $6' \times 6' = 36.00 \checkmark$ Sft.

19138 TIREMAN - $25' \times 6' = 150.00 \checkmark$ Sft.

19200 TIREMAN - DRIVEWAY -
Adjacent Lot

$20' \times 6' = 120.00 \checkmark$ Sft.

$30' \times 6' = 180.00 \checkmark$ Sft.

18940 TIREMAN - $75' \times 6' = 450.00 \checkmark$ Sft.

TOTAL $\rightarrow$ 972.00 $\checkmark$ Sft.

WSP

4

Project PW 7018

Subject

Computed by D. Harris

Checked by

Sheet No _____ of _____

Project # _____

Date 8/8/20

Date _____

SUMMARY

Sidewalk Removal

144 sft

~~216.00 sft~~


972.00 sft

1,116 sft

~~1,188.00 sft~~

$\div 9 =$

2040055



124 syd

~~132.00 syds~~

Driveway Removal - 150.00 sft

$\div 9 =$

2040050 PART. Removal



16.66 syds.

2047001

Curb Removal



75'