



City of Detroit

Inspector's Daily Report

8/18/2020 12:52 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/10/2020	Day of Week Monday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 12:51 PM	Revision No. 1
Temperatures Low: 70 ° F High: 89 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up construction signs , arrow boards, and barricades to place HMA 5E3 material on Carpenter between Dequindre and Conant. Surface was cleaned with a vac truck and sweeper prior to spraying bond coat. After bond coat was applied and allowed time to adhere, the 5E3 HMA material was place and compacted with rollers as per MDOT specifications. 4' yellow temporary tape was placed for pavement markings.

Job site was safe and secure at the end of the day.

Testing was performed by Somat Testing and Ajax Paving personnel.

Site visit by Jim Pertronski, PE of WSP.

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3	_5010057	0270	PW-7018	0000	1,615.850	Ton	Carpenter between Dequindre and Conant		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H						1,700.00	Gal		
Material Remarks: Ajax Paving									
HMA, 5E3						1,615.85	Ton		
Material Remarks: Ajax Plant #7									
2 Ton waste									
PavMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_8120246	0780	PW-7018	0000	396.000	Ft	Carpenter between Dequindre and Conant		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Type R, Tape, Yellow						396.00	Ft		
Material Remarks: Visually inspected and approved									

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 3:57 PM
(Signature)

(Date)



HAVE A HAPPY DAY!

TIME STARTED:

TIME FINISHED:

LESS LUNCH.

TOTAL HOURS:

ASAX

EMPLOYEE NAME

Linell Demach

DAY

DATE 8-10-20

PLANT :

2

TRUCK:

9005

TRAILER

308

✓ TYPE OF
EQUIPMENT

EQUIP.
NO.

LOADED AT

DELIVER TO

LABOR
HOURS

TRUCK
HOURS

GAL
TACK

Prime
Time

9018

Bild MT

Carpenter

1700

TRUCKERS CODING TICKET

[illegible]

103 GAL TACK

JOB# _____ GAL TACK

JOS: - GAL TACK

**DO NOT WRITE IN DARKENED BOX.
FOR OFFICE USE ONLY!**



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70009979

Date/Time: 8/10/2020 6:01 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10300

Product: 373-5E3

Quantity: 49.33 Ton

	Daily Total
Loads	1
Quantity	49.33

Truck ID: 112-112

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	149480	74.74	67.80
Tare	50820	25.41	23.05
Net	98660	49.33	44.75



Plant #7 Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70010079

Date/Time: 8/10/2020 1:44 pm

Customer: 990001-Ajax Paving Industries, Inc

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10300

Product: 373-5E3

Quantity: 49.51 Ton

	Daily Total
Loads	34
Quantity	1.617 85

Truck ID: 700-700

Comment:

2 ton
WASTE

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	152320	76.16	69.09
Tare	53300	26.65	24.18
Net	99020	49.51	44.91