



City of Detroit

Inspector's Daily Report

8/19/2020 6:11 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/10/2020	Day of Week Monday	Seq. No. 2	Import Date 8/24/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: ° F High: ° F		Weather			
Comments Missing man power in first IDR.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	10	8.00
	Labors	4	8.00	Haulers		
	Operators	7	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:13 PM
(Signature)

(Date)