



City of Detroit

Inspector's Daily Report

8/11/2020 9:07 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/10/2020	Day of Week Monday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 89 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up construction signs , arrow boards, and barricades to place HMA 5E3 material on Carpenter between Dequindre and Conant. Surface was cleaned with a vac truck and sweeper prior to spraying bond coat. After bond coat was applied and allowed time to adhere, the 5E3 HMA material was place and compacted with rollers as per MDOT specifications. 4' yellow temporary tape was placed for pavement markings.

Job site was safe and secure at the end of the day.

Testing was performed by Somat Testing and Ajax Paving personnel.

Site visit by Jim Pertronski, PE of WSP.

Item Postings

Missing equipment and manpower

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3	_5010057	0270	PW-7018	0000	1,615.850	Ton	Carpenter between Dequindre and Conant		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H						1,700.00	Gal		
Material Remarks: Final Field Inspected Ajax Paving						1,615.85			
HMA, 5E3						1,617.85	Ton		
Material Remarks: Final Field Inspected Ajax Plant #7									
2 Ton waste									
PavMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_812024	0780	PW-7018	0000	396.000	Ft	Carpenter between Dequindre and Conant		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
PavMrkg, Type R, Tape, Yellow						396.00	Ft		
Material Remarks: Final Field Measure Visually inspected and approved									

Reviewed By: Carly Taylor Carly Taylor
 (Signature) Aug 18 2020 3:57 PM

(Date)