



City of Detroit

Inspector's Daily Report

8/13/2020 6:49 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/11/2020	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 12:58 PM	Revision No. 1
Temperatures Low: 65 ° F High: 87 ° F		Weather Cloudy			

Comments

Ajax Paving Ind. set up arrow boards, construction signs, and barricades on Carpenter between Dequindre and Conant to place 5E3 HMA material in approaches. All approaches were swept cleaned with a self propelled street sweeper with pickup attachments and curb brushes. Tack coat was applied with tack truck with nozzles allowing an uniform spray application as per specifications. HMA 5E3 material was placed with paver and rollers were used to for compaction and smoothness. Denisty testing was performed by Somat Engineering and Ajax Paving personnel. Asphalt temperature average 300 degrees thru out the day. Area swept clean for all loose material. Jobsite safe and secure at the end of the day.

Site visitation by Jim Pertronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Asphalt	3	8.00
	Labors	5	8.00	Haulers		
	Operators	7	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00



City of Detroit

Inspector's Daily Report

8/13/2020 6:49 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc. Item Remarks: Final Field Measure	5017031	0975	PW-7018	0000	108.920	Ton	Approaches on Carpenter between Dequindre and Conant		
Bond Coat, Emulsified Asphalt SS-1H Material Remarks: Ajax Paving									
HMA, 5E3 Material Remarks: Ajax Plant #7 3 ton waste									

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 3:58 PM
(Signature)

(Date)



JAY-COBB CORPORATION

SIGNED BY SUPERVISOR OR AREA MANAGER:

TIME FINISHED:

LESS LUNCH.

TOTAL HOURS:

TRUCKERS CODING TICKET

[illegible]

JO3 # _____ GAL TACK
JO8 # _____ GAL TACK
JO8 # _____ GAL TACK

DO NOT WRITE IN DARKENED BOX.
FOR OFFICE USE ONLY!



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

300°
D. Harmit

Ticket NO: 70010090

Date/Time: 8/11/2020 6:05 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10400

Product: 373-5E3

Quantity: 46.49 Ton

	Daily Total
Loads	1
Quantity	46.49

Truck ID: DA31-DA31

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	146200	73.10	66.32
Tare	53220	26.61	24.14
Net	92980	46.49	42.18



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

300°
D.H.

Ticket NO: 70010162

Date/Time: 8/11/2020 10:57 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10400

3 total
waste

Product: 373-5E3

Quantity: 20.02 Ton

	Daily Total
Loads	3
Quantity	111.92

Truck ID: DA31-DA31

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	93180	46.59	42.27
Tare	53140	26.57	24.10
Net	40040	20.02	18.16