



City of Detroit

Inspector's Daily Report

8/13/2020 6:49 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/11/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 87 ° F		Weather Cloudy			

Comments

Ajax Paving Ind. set up arrow boards, construction signs, and barricades on Carpenter between Dequindre and Conant to place 5E3 HMA material in approaches. All approaches were swept cleaned with a self propelled street sweeper with pickup attachments and curb brushes. Tack coat was applied with tack truck with nozzles allowing an uniform spray application as per specifications. HMA 5E3 material was placed with paver and rollers were used to for compaction and smoothness. Denisty testing was performed by Somat Engineering and Ajax Paving personnel. Ashpalt temperature average 300 degrees thru out the day. Area swept clean for all loose material. Jobsite safe and secure at the end of the day.

Site visitation by Jim Pertronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	1 ?	1	8.00
	Foreman	1	8.00	Backhoe	1	8.00
	Labors	5	8.00	Low Boy Ashpalt	3	8.00
	Operators	7	8.00	Haulers		
				Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00



City of Detroit

Inspector's Daily Report

8/13/2020 6:49 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	108.920	Ton	Approaches on Carpenter between Dequindre and Conant		

Item Remarks: Final Field Measure

Bond Coat, Emulsified Asphalt SS-1H

200.00 Gal

Material Remarks: ~~see attached ticket~~

Ajax Paving

HMA, 5E3

108.92 ton

~~111.02~~ Ton

Material Remarks: ~~Final Field Inspected~~
3 ton waste

Ajax Plant #7

Reviewed By: Carly Taylor
(Signature)

Carly Taylor
Aug 18 2020 3:59 PM

(Date)