



City of Detroit

Inspector's Daily Report

8/18/2020 2:24 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/12/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 1:57 PM	Revision No. 1
Temperatures Low: 62 ° F High: 91 ° F		Weather Sunny			

Comments

Fort Wayne Construction Co. set up arrowboards, construction signs, and barricades to perform structure adjustments on Wyoming between 6 Mile and 8 mile. Contractor used a saw to cut full depth and remove the adjacent concrete, HMA, and/or curb and gutter as necessary to adjust structures and covers. All damaged and unacceptable structure covers were replaced with new covers. Bricks, blocks and mortar was used to adjust structures to proper elevation. Contractor removed all debris from structures that resulted to his operations. Certified concrete was placed around structure and met existing leveling course. All concrete placed was sprayed with white curing compound. Barricades were placed around all structures to protect from traffic. Job site secure and safe at the end of the day.

Site visitation by Jim Pertronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finishers	2	11.00	Bobcat	3	11.00
	Foreman	1	11.00	Cat 914h loader	1	11.00
	Laborers	9	11.00	Dump trucks w/trailors	3	11.00
	Operators	3	11.00	F350 Saw truck	1	11.00
				F550 Fuel Truck	1	11.00
				F650 Mixer truck	1	11.00
				F750 Stake truck	1	11.00
				Pick up truck	3	11.00



Inspector's Daily Report

8/18/2020 2:24 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018		0000	42.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Measured									
Block, Concrete					44.00	Ea			
Material Remarks: Visually inspected and approved									
Brick, Concrete					658.00	Ea			
Material Remarks: Visually inspected and approved									
Concrete, Type P-NC					21.00	Cyd			
Material Remarks: McCoig mix #P-NC0M									
Mortar, Standard					0.00	Cyd			
Material Remarks: 1 bag = 0.15 cyd									
LaFarge									
_ Dr Structure Cover, Type CB, Modified, A dj	0940	PW-7018		0000	30.000	Ea	Wyoing bet. 6 Mile and 8 Mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Measured									
Structure Cover, Type CB					30.00	Ea			
Material Remarks: Visually Inspected and approved									
East Jordan									
_ Dr Structure Cover, Type PLD MH, Modifie d, Adj	0950	PW-7018		0000	2.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Measured									
Structure Cover, MH, Type PLD					2.00	Ea			
Material Remarks: Visually Inspected and approved									
East Jordan									
_ Dr Structure Cover, Type Sewer MH, Modif ied, Adj	0960	PW-7018		0000	2.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Structure Cover, MH, Type Sewer					2.00	Ea			
Material Remarks: Visually Inspected and approved									
East Jordan									
_ Dr Structure Cover, Type Water MH, Modif ied, Adj	0965	PW-7018		0000	13.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Measured									
Structure Cover, MH, Type Water					13.00	Ea			
Material Remarks: Visually Inspected and approved									
East Jordan									



City of Detroit

Inspector's Daily Report

8/18/2020 2:24 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	4037050	0970	PW-7018	0000	4.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, Type Water Valve Box Material Remarks: Visually Inspected and approved East Jordan					4.00	Ea			
Reconstructing Dr Structure, Case 1, Modified Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	4037050	0200	PW-7018	0000	5.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Block, Concrete Material Remarks: Visually Inspected and approved					56.00	Ea			
Brick, Concrete Material Remarks: Visually Inspected and approved					70.00	Ea			
Concrete, Type P-NC Material Remarks: McCoig mix #P-NC0M					2.50	Cyd			
Mortar, Standard Material Remarks: 1 bag = 0.15 cyd LaFarge					0.00	Cyd			
Water Shutoff, Adj, Modified Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	8237050	0900	PW-7018	0000	6.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Concrete, Type P-NC Material Remarks: McCoig mix #P-NC0M					3.00	Cyd			
Mortar, Standard Material Remarks: 1 bag = 0.15 cyd LaFarge					0.00	Cyd			

Reviewed By:

Carly Taylor

Carly Taylor
Aug 18 2020 3:59 PM

(Signature)

(Date)

WSP

1

Sheet No. _____ of _____

Project # _____

Date 8/12/20

Date _____

Project PW-7018

Computed by D. HARRIS

Subject Structure Adjustment

Checked by _____

Wyoming - 6 mile to 8 mile

4037050 - DR. Structure cover - 30 EA.
Type CB Modified

4037050 DR. Structure cover - 2 EA
Type PLD MH Modified

4037050 DR. Structure cover
Type WATER MH Modified - 13 EA.

4037050 DR. Structure cover
Type WATER Valve Box Modified - 4 EA

4037050 DR. Structure cover - 42 EA.
Adj. CASE 1, Modified

4037050 Reconstructing DR. Structure - 5 EA
CASE 1, Modified

8237050 - WATER Shut. Adj. - 6 EA.
Modified

4037050 - DR. Structure cover - 2 EA.
Type SEWER MH Modified

Bricks - 728 EA.

Blocks - 100 EA.

MDOT STRUCTURE WORKSHEET

Page 1 of 3

PROJECT: PW7018

DATE: 8-12-20

STREET:

INSPECTOR: Dwight Harris

Right Lane S/B LOCATIONS		TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20-Reconstructing Dr Structure, Case 1, Modified	#88-Monument Box	#90-Water Shutoff, Adj, Modified	BRICK	BLOCK	REMARK
1	S/S 8 mile	WG					1		1				20	7	
2	" "	WG					1		1				20	-	
3	" "	WGO						1				1	-	-	
4	" "	WG					1		1				22	-	
5	" "	WG					1		1				24	-	
6	at Shell Gas	CB	1						1				18	-	
7	200' S/S 8 mile	CB	1						1				16	-	
8	20425	CB	1						1				18	-	
9	20257	CB	1						1				-	-	
10	20205	CB	1						1				12	-	
11	across 20154	CB	1						1				-	6	
12	20053	CB	1						1				16	-	
13	19929	CB	1						1				20	-	
14	across Pembroke	CB	1						1				18	-	
15	" "	WG					1			1			-	14	
16	" "	WGO						1				1	-	-	
17	" "	WG					1		1				22	-	
18	" "	CB	1						1				20	7	
19	" "	WG					1			1			38	14	
20	" "	WG					1			1			-	14	
21	100' N/St Martins	CB	1						1				12	-	
22	19503	CB	1						1				-	-	
23	N/S Outer Dr.	CB	1						1				-	6	
24	S/S Outer Dr.	CB	1						1				20	-	
25	N/S Cambridge	CB	1						1				22	-	
TOTAL			15				8	2	20	3		2	338	68	

DATE: 8-12-20

INSPECTOR: Dwight A. ...

Wyoming: 8 mile to McNichols

Right Lane S/B Cont'd LOCATIONS	TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20- Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90-Water Shutoff, Adj, Modified			BRICK	BLOCK	REMARK
1 S/S Cambridge	CB	1						1						18	-	
2 200' N/ 7 mile	CB	1						1						-	-	
3 80' N/ 7 mile	SW				1			1						20	-	
4 across 18934	CB	1						1						20	-	
5 N/S Clarita	CB	1						1						20	-	
6 S/S Clarita	CB	1						1						20	-	
7 18691	CB	1						1						10	14	
8 N/S Margaret	CB	1						1						18	-	
9 18419	CB	1						1						18	-	
10 150' S/ Pickford	CB	1						1						20	-	
11 S/W Curtis	HH		1					1						18	-	
12 " "	WG							1						-	7	
13 " "	HH		1					1						22	7	
14 200' S/ Curtis	CB	1						1						22	-	
15 50' N/ Thatcher	CB	1						1						-	-	
16 50' S/ Thatcher	CB	1						1						20	-	
17 across 17580	CB	1						1						18	-	
18 S/W Santa Maria	WSO						1							12	-	
19 60' N/ McNichols	WSO										1			-	-	
20 N/W McNichols	CB	1						1						-	4	
21 " "	SW				1			1						20	-	
22 " "	WG					1		1						20	-	
23 S/W McNichols	WG					1		1						28	-	
24 N/E McNichols	CB	1						1						24	-	
25 N/E Santa Maria	WG					1		1						20	-	
TOTAL		15	2		2	4	1	22	1		2			368	32	

DATE 8-12-20
INSPECTOR Dwight Hamer

[illegible]

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD				SHIP TO: V50063 PW-7018 PW-7018				TICKET CODE: 1232795 DATE: 08/12/20	
DRIVER INSTRUCTION: ON WYOMING SOUTHBOUND FROM 8 MILE RD							MAP PAGE: DT4199B4	TIME: 10:43	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
016-20	111	ROBERT L ELLIS	2439	24.01	6.00	5.00 in	5.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		6.00	yd	MDOT P-NC W/ MR WD/NCA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:		CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.		GRADE OF CONC.	
GGBS:						M-11			
FLY ASH:									
COARSE AGG:		L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>		COLLECTED (circle one) ☐ CHECK ☐ CASH ☐ CREDIT	
INTERM AGG:									
FINE AGG:		2NS-SMR	2NS SPRING MILL RECLAMATION		47-003				
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2439	ROELLIS	user1	1232795	1232795	10:43	8/12/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
6.00 yd	P-NCOM				W2	320691

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	10680 lb	10700 lb	0.19%			
CMT1-LAA	658 lb	3948 lb	3950 lb	0.05%			
2NS-SMR	1180 lb	7257 lb	7260 lb	0.04%	2.50% M	21 gl	
WAT1	316 gl	1684 gl	1680 gl	-0.23%		1680 gl	
OAE-BA	7 oz	71 oz	71 oz	-0.09%			
OMRLI-PR	33 oz	197 oz	200 oz	1.32%			
HWATER	%	%	%				

Actual Load	23329 lb	Design W/C:	0.401	Water/Cement:	0.401 T	Design	189.6 gl	Actual	189.2 gl	To Add:	0.4 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl / yd				

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD				SHIP TO: V50063 PW-7018 PW-7018				TICKET CODE: 1232865 DATE: 08/12/20	
DRIVER INSTRUCTION: NORTH WEST CORNER WYOMING AND MCNICHOLS							MAP PAGE: DT4199B7	TIME: 17:09	
P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.	
016-20	111	JOE CHAPP	2442	28.00	28.00	5.00 in	5.50	1	
ITEM NAME		QUANTITY	UOM	DESCRIPTION			UNIT PRICE	EXTENDED	
P-NCOM		4.00	yd	MDOT P-NC W/ MR WO/NCA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGFBS:					M-11				
FLY ASH:									
COARSE AGG	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE <i>Signature</i> COLLECTED (circle one) X <i>Signature</i> CHECK CASH CREDIT				
INTERM AGG	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. <i>Signature</i> CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyewear, clothing and knee boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
2442	JOCHAPP	user1	1232865	1232865	17:09 8/12/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
4.00 yd	P-NCOM				W2	320762

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	7120 lb	7120 lb	0.00%			
CMT1-LAA	658 lb	2632 lb	2640 lb	0.30%			
2NS-SMR	1180 lb	4838 lb	4840 lb	0.04%	2.50% M		
WAT1	316 gl	683 gl	680 gl	-0.38%			14 gl
CAE-BA	7 oz	47 oz	47 oz	-0.79%			68.0 gl
CMRLI-PR	33 oz	132 oz	128 oz	-2.74%			
HWATER	%	gl	gl				

Actual	Num Batches		1					
Load	15178 lb	Design W/C	0.401	Water/Cement	0.400 T	Design	126.4 gl	Actual 82.1 gl To Add 44.3 gl
Slump	5.00 in	Water in Truck	0.0 gl	Adjust Water	-42.0 gl / Load	Trim Water	-0.5 gl / yd	