



City of Detroit

Inspector's Daily Report

8/17/2020 2:40 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
8/12/2020	Wednesday	1	8/18/2020	Jim Petronski - WSP	Abdul Siddiqui - City of Detroit
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
DH Dwight Harris					None
Prime Contractor					
Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By		Revised By		Revision Date	Revision No.
DH, Dwight Harris					
Temperatures		Weather			
Low: 62 ° F	High: 91 ° F	Sunny			

Comments

Fort Wayne Construction Co. set up arrowboards, construction signs, and barricades to perform structure adjustments on Wyoming between 6 Mile and 8 mile. Contractor used a saw to cut full depth and remove the adjacent concrete, HMA, and/or curb and gutter as necessary to adjust structures and covers. All damaged and unacceptable structure covers were replaced with new covers. Bricks, blocks and mortar was used to adjust structures to proper elevation. Contractor removed all debris from structures that resulted to his operations. Certified concrete was placed around structure and met existing leveling course. All concrete placed was sprayed with white curing compound. Barricades were placed around all structures to protect from traffic. Job site secure and safe at the end of the day.

Site visitation by Jim Pertronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finishers	2	11.00	Bobcat	3	11.00
	Foreman	1	11.00	Cat 914h loader	1	11.00
	Laborers	9	11.00	Dump trucks w/trailors	3	11.00
	Operators	3	11.00	F350 Saw truck	1	11.00
				F550 Fuel Truck	1	11.00
				F650 Mixeer truck	1	11.00
				F750 Stake truck	1	11.00
				Pick up truck	3	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cover, Adj, Case 1, 4037050		0930	PW-7018	0000	42.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Modifie d, Adj									
Contractor: Fort Wayne Contracting, Inc. Brick = 658 ea									
Item Remarks: Final Field Inspected Mortar = ? (1 bag = 0.15 cyd)									
Block, Concrete Visually inspected and approved 44 ea									
Material Remarks: Final Field Inspected material source = ??? 28.00 Cyd 21 cyd (@ 0.5 cyd per structure)									
Concrete, Grade P-4 P-NC									
Material Remarks: See attached tickets McCoig mix #P-NC0M									

Contract: _PW-7018

IDR: 8/12/2020, DH, 1

Page 1 of 3



Inspector's Daily Report

8/17/2020 2:40 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Fiel Inspected	4037050	0940	PW-7018	0000	30.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, Type CB Material Remarks: Final Field Inspected					30.00	Ea	East Jordan		
Dr Structure Cover, Type PLD MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Fiel Inspected	4037050	0950	PW-7018	0000	2.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, MH, Type PLD Material Remarks: Final Field Inspected					2.00	Ea	East Jordan		
Dr Structure Cover, Type Sewer MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	4037050	0960	PW-7018	0000	2.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, MH, Type Sewer					2.00	Ea	East Jordan		
Dr Structure Cover, Type Water MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Fiel Inspected	4037050	0965	PW-7018	0000	13.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, MH, Type Water Material Remarks: Final Field Inspected					13.00	Ea	East Jordan		
Dr Structure Cover, Type Water Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	4037050	0970	PW-7018	0000	4.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Structure Cover, Type Water Valve Box Material Remarks: Final Field Inspected					4.00	Ea	East Jordan		
Reconstructing Dr Structure, Case 1, Mod ified Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Inspected	4037050	0200	PW-7018	0000	5.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		
Block, Concrete Material Remarks: See attached					56 ea				
Brick, Concrete Material Remarks: See attached					70 ea				
Concrete, Grade P4 P-NC Material Remarks: See attached tickets					28.00	Cyd			
Mortar = ? (1 bag = 0.15 cyd)						56 ea			
Visually inspected and approved material source = ???						70 ea			
McCoig mix #P-NC0M						2.5 cyd (@ 0.5 cyd per structure)			



City of Detroit

Inspector's Daily Report

8/17/2020 2:40 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified	_ 823705	0900	PW-7018	0000	6.000	Ea	Wyoming bet. 6 Mile and 8 Mile.		

Contractor: Fort Wayne Contracting, Inc.

Item Remarks: Final Field Inspected

P-NC concrete = 3? cyd (0.5 cyd per structure)

Mortar ?

Reviewed By: _____

(Signature)
Carly Taylor
Aug 18 2020 4:00 PM

(Date)