



City of Detroit

Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/12/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 82 ° F		Weather Sunny			



Inspector's Daily Report

Comments

Forest Avenue from Trumbull Street to John R Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 6:00 PM

WSC adjusted channelizers that had been set up along northbound Forest Ave. from Trumbull St. to Joh R St.

Along Forest Ave., WSC removed existing sidewalk, placed aggregate base, compacted existing and new aggregate base, removed existing curb, excavated to attain design depth for curb replacement, set forms and cast new concrete sidewalks and curbs. Both the sidewalk and curb work were broom finished and curing compound was applied.

TOTAL – 133.94 SYD Sidewalk removed;
TOTAL – 1,205.50 SFT 4 INCH Sidewalk cast; and,
TOTAL – 0.00 SFT 6 INCH Sidewalk cast.

TOTAL – 229.00 FT Curb removed;
TOTAL – 99.50 FT Detail CD Curb cast;
TOTAL – 129.50 FT Integral concrete Curb cast;

McCoig Mix # P1-SW (30.00 CYD).

QA Somat Engineering - 83°F / 5.9% air / -" slump; and,
QC Driesenga Associates - 82°F / 6.0% air / 2-3/4" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheet – Forest (electronic copy);
- McCiog Mix # P1-SW concrete tickets Nos. 1 thru 3 – 30.00 CYD (hard copy);
- QA Somat Engineering Concrete Correlation Report (electronic copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy); and,
- QC Driesenga Concrete Field Test Report (hard copy).

Covid-19 check: -*F



Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	30.00	Backhoe, Case 580M	1	10.00
	Labor Foreman (Corando)	1	10.00	Dump Truck, Sterling 5 Yrd	1	10.00
	Laborer	4	40.00	Dump Truck, White GMC, 3 Yrd	1	10.00
	Operator	3	30.00	Mini-Loader, Cat 262D, with Rammer 77E	1	10.00
	Superintndent (Lety)	1	5.00	Breaker		
				Pick-Up, Ford	3	30.00
				Pick-Up, Licoln	1	5.00
				Steak Truck, Ford	1	10.00
				Tamper, MBW	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018 0000 99.500 Ft Forest Avenue from Trumbull Street to John R Street. Contractor: West Side Concrete Company									
Concrete, Grade P1						3.57	Cyd		
Material Remarks: Materials: McCiog Mix # P1-SW. Visually identified and accepted.									
Curing Compound, White						0.44	Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						0.00	Syd		
Material Remarks: Included with 4 INCH Sidewalk.									
_ Curb, Rem, Modified _20470020040 PW-7018 0000 99.500 Ft Forest Avenue from Trumbull Street to John R Street. Contractor: West Side Concrete Company									
_ Sidewalk, Conc, 4 inch, Modified _80270110400 PW-7018 0000 1,205.500 Sft Forest Avenue from Trumbull Street to John R Street. Contractor: West Side Concrete Company									
Concrete, Grade P1						14.73	Cyd		
Material Remarks: Materials: McCiog Mix # P1-SW. Visually identified and accepted.									
Curing Compound, White						5.36	Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber						1.67	Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Integral Curb and Sidewalk, 2 feet, Modified	_8037001	0430	PW-7018	0000	129.500	Ft	Forest Avenue from Trumbull Street to John R Street.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							7.02 Cyd		
Material Remarks: Materials: McCiog Mix # P1-SW. Visually identified and accepted.									
Curing Compound, White							1.73 Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Included with 4 inch Sidewalk.									
_Integral Curb and Sidewalk, 2 feet, Rem, Modified	_2047001	0050	PW-7018	0000	129.500	Ft	Forest Avenue from Trumbull Street to John R Street.		
Contractor: West Side Concrete Company									
Sidewalk, Rem	_2040051	0030	PW-7018	0000	133.940	Syd	Forest Avenue from Trumbull Street to John R Street.		
Contractor: West Side Concrete Company									

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:15 PM
(Signature)

(Date)



Concrete Cylinder Test Report

PROJECT INFO - DRAFT ONLY

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	WSP	Date Of Placement	08/12/2020
Project Name	PW-7018 HMA Mill & Resurfacing 2020	Specimen Type	Concrete Cylinder
Project Number	2020073E	Contractor	WEST SIDE
Project Location	Detroit, MI	Concrete Supplier	McCoig Materials LLC
MDOT Job Number		Field Tested By	Ryan Castillo
MDOT Control Section		Date Issued	08/13/2020
Results Recorded In	English Units		
Supplier Mix Description	Pavement & Curb		

DESIGN PARAMETER

Mix Design Number	0772 P1-SW-B2				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	3.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	0		

TESTING DATA

Placed	30.00	+/- yds ³ /ft ³ of concrete at the following location: Pouring curb on Forest from Cass to Third.							
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
12:15 PM	4830	2.75	5.90	0.0	84	83	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	79478						28	09/09/2020		
1	79479						28	09/09/2020		

Average 28 Day Compressive Strength (psi): 0

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did not meet project specifications.

Remarks:	
Results Reported To:	
Report Approved By:	Ryan Castillo



CONCRETE QA CORRELATION

DATE: 8/12/2020
MDOT CONTROL SECTION: N/A
MDOT JOB NUMBER: N/A
SOMAT JOB NUMBER: 2020073E (PW-7018)
PROJECT NAME: HMA Mill & Resurfacing 2020
CITY: Detroit, MI

CLIENT: CoD/WSP
PROJECT ENGINEER: Jason Lukasik, P.E.
INSPECTOR: Damien
CONTRACTOR: Westside Concrete
QC COMPANY: Driesenga
QC TESTER: Mekehwon

CONCRETE INFORMATION

CONCRETE COMPANY:	McCoig Materials	TRUCK NUMBER:	4830
MIX DESIGN #:	P1-SW-B2	PLANT LOCATION (CITY):	Detroit
CONCRETE GRADE:	P1	TOTAL QUANTITY (CYDS):	30
PWL/NON-PWL:	NON-PWL	QUANTITY AT SAMPLE (CYDS):	1

POUR LOCATION (STATION, STRUCTURE, ETC...)

Pouring curb on Forest between Cass and Third.

TEST RESULTS

	QC (CONTRACTOR)	QA (SOMAT)	TOLERANCE	MEETS TOLERANCE (Y/N)
SAMPLE TIME (Hrs/Min):	12:15 PM			
AIR CONTENT (%):	6.00	5.90	+/- 0.8 PERCENT	YES
CONCRETE TEMP. (°F):	83	82	+/- 2.0 DEGREES	YES
AIR TEMP. (°F):	84	84		

REMARKS:

FIELD REPRESENTATIVE: Ryan Castillo

DATE: 8/12/2020

PROJECT MANAGER(s): Steve Drummond, P.E.

DATE:

*All results noted in this report relate only to items inspected or tested by Somat Engineering, Inc. and/or Somat Engineering of Ohio, Inc. (Somat). This report shall not be reproduced, except in full, without the prior written approval of Somat.

SIDEWALK & CURB REMOVAL LOCATIONS

DATE: 2020-08-12				OWNER: City of Detroit			
JOB NUMBER: PW-7018				CONTRACTOR: Ajax Paving Industries			
PROJECT NAME: City of Detroit Resurfacing 2020				PROJECT ENGINEER: Jim Petronski			
LOCATION: Forest Avenue, Detroit, MI				SHEETS: 1 of 1			
Sidewalk					Curb		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	ADDRESS	Length (ft)	Comment
NW Corner at Cass	7.00	6.00	42.00		477	9.00	
119	13.00	6.50	84.50		445 to 437	7.50	Integral (1.5 FT)
119	6.50	8.00	52.00		NW Corner at Cass	122.00	Integral (1.5 FT)
33 East	35.00	7.00	245.00		4704	9.50	
33 East	18.00	6.00	108.00		NE Corner at Cass	32.00	
33 East	38.00	7.00	266.00		121	11.50	
33 East	56.00	6.00	336.00		119	6.00	
228 FT East of Trumbull	12.00	6.00	72.00		119	8.00	
			0.00		119	5.50	
			0.00		76 East	18.00	
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
Total Quantities			1,205.50		Total Quantities	229.00	

FIELD INSPECTOR: D. Welborne
REVIEWED BY:

DATE: 2020-08-12
DATE: