



City of Detroit

Inspector's Daily Report

8/13/2020 1:16 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/12/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 78 ° F		Weather Mostly Sunny			

Comments

7 am— Fort Wayne began their Structure Adjustments working on the West side of Wyoming working SB. The workers are replacing manholes covers, catch basins and gate valve box risers. Concrete placement began at 11am. Concrete placement began at 11am. The work performed follows MDOT Specification 908, 403 & 823. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

Westside Concretes' demo crew resumed sidewalk removals and concrete restoration on Tireman St between Southfield SD and Spinoza WB. This work was performed following MDOT Specification 204. Please refer to D. Welborne's IDR's for more information and details on the above-mentioned work.

Noon – All contractors continued their work throughout this time of the day.

3 pm – All crews continued to work through this time of the day.

I worked at each location troubleshooting and assisting with the ongoing work.

7 pm –Fort Wayne completed all of the SB structure adjustments along with 2 blocks headed back NB on today. The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades on Tireman st EB and WB between Evergreen and Southfield SD.

Project Visitors:
Ian Duncan

Materials:
42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 9:44 AM
(Signature)

(Date)