



City of Detroit

Inspector's Daily Report

8/13/2020 8:36 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/12/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 84 ° F		Weather Sunny			

Comments

STREET LOCATION: Tireman from Spinoza to SB Southfield Freeway Service Drive

CONTRACTOR ONSITE:

Westside Concrete Company

CONTRACTOR ACTIVITIES:

Westside Concrete Company: (Site Time 7:00AM to 5:00PM)

The contractor's continued removed the formwork from the yesterday concrete placement locations. Restoration was performed by backfilling the formwork removal locations. Large stones and oversized soil clogs were removed prior to the backfill. The selected excavated materials were free from rubbish, debris and tree roots. During the activities, the existing concrete and asphalt surfaces were cleaned by using portable blower.

_8167011 _Seeding, Mixture THM, Modified

Not placed today

_8167021 _Topsoil Surface, Furn, LM, Modified

Not placed today

MATERIAL TESTING:

No material testing

TRAFFIC CONTROL:

No traffic controls

ATTACHMENTS:

No attachments

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading measured at 97.7 Fahrenheit.



City of Detroit

Inspector's Daily Report

8/13/2020 8:36 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	10.00	Case 580L Back-Hoe	1	10.00
	Labour	5	10.00	Dump Truck	1	10.00
	Owner	1	10.00	Stake Truck	1	10.00

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:16 PM
(Signature)

(Date)