



City of Detroit

Inspector's Daily Report

8/18/2020 3:13 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/13/2020	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/18/2020 3:09 PM	Revision No. 1
Temperatures Low: 69 ° F High: 85 ° F		Weather Sunny			

Comments

Fort Wayne Construction Co. set up arrowboards, construction signs, and barricades to perform structure adjustments on Wyoming between 6 Mile and 8 mile. Contractor used a saw to cut full depth and remove the adjacent concrete, HMA, and/or curb and gutter as necessary to adjust structures and covers. All damaged and unacceptable structure covers were replaced with new covers. Bricks, blocks and mortar was used to adjust structures to proper elevation. Contractor removed all debris from structures that resulted to his operations. Certified concrete was placed around structure and met existing leveling course. All concrete placed was sprayed with white curing compound. Barricades were placed around all structures to protect from traffic.

Job site secure and safe at the end of the day.

Site visitation by Jim Petronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finishers	2	8.00	Bobcat	3	8.00
	Foreman	1	8.00	Cat 914h loader	1	8.00
	Laborers	9	8.00	Dump trucks w/trailors	3	8.00
	Operators	3	8.00	F350 Saw truck	1	8.00
				F550 Fuel Truck	1	8.00
				F650 Mixer truck	1	8.00
				F750 Stake truck	1	8.00
				Pick up truck	3	8.00



Inspector's Daily Report

8/18/2020 3:13 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, Modified, Adj	4037050	0930	PW-7018	0000	41.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Block, Concrete						58.00	Ea		
Material Remarks: Visually inspected and approved									
Brick, Concrete						574.00	Ea		
Material Remarks: Visually inspected and approved									
Concrete, Type P-NC						16.40	Cyd		
Material Remarks: McCoig mix # P-NC0M									
Curing Compound, Clear						8.20	Gal		
Material Remarks: Visually inspected and approved									
Mortar, Standard						0.00	Cyd		
Material Remarks: 1 bag = 0.15 cyd									
Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	30.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Structure Cover, Type CB						30.00	Ea		
Material Remarks: Visually inspected and approved									
East Jordan									
Dr Structure Cover, Type PLD MH, Modified, Adj	4037050	0950	PW-7018	0000	3.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Structure Cover, MH, Type PLD						3.00	Ea		
Material Remarks: Visually inspected and approved									
East Jordan									
Dr Structure Cover, Type Water MH, Modified, Adj	4037050	0965	PW-7018	0000	9.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Structure Cover, MH, Type Water						9.00	Ea		
Material Remarks: Visually inspected and approved									
East Jordan									



Inspector's Daily Report

8/18/2020 3:13 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Type Water Valve Box , Modified, Adj	4037050	0970	PW-7018	0000	7.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Structure Cover, Type Water Valve Box					7.00	Ea			
Material Remarks: Visually inspected and approved East Jordan									
Reconstructing Dr Structure, Case 1, Modified	4037050	0200	PW-7018	0000	2.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Block, Concrete					30.00	Ea			
Material Remarks: Visually inspected and approved									
Brick, Concrete					46.00	Ea			
Material Remarks: Visually inspected and approved									
Concrete, Type P-NC					0.80	Cyd			
Material Remarks: McCoig mix # P-NC0M									
Curing Compound, Clear					0.40	Gal			
Material Remarks: Visually inspected and approved									
Mortar, Standard					0.00	Cyd			
Material Remarks: 1 bag = 0.15 cyd									
Water Shutoff, Adj, Modified	8237050	0900	PW-7018	0000	10.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Concrete, Type P-NC					1.50	Cyd			
Material Remarks: McCoig mix # P-NC0M									
Curing Compound, Clear					1.00	Gal			
Material Remarks: Visually inspected and approved									
Mortar, Standard					0.00	Cyd			
Material Remarks: 1 bag = 0.15 cyd									

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 4:01 PM
(Signature)

(Date)

WSP

1

Sheet No. of

Project #

Date

Date

Project

PW-4018

Computed by

D. HARKS

Date

8/13/20

Subject

Structure Adjustment

Checked by

- Wyoming - 6 mile to 8 mile

4037050 DR. Structure COVER — 30 EA.
Type CB Modified

4037050 DR. Structure COVER — 3 EA.
Type PLD MH Modified

4037050 DR. Structure COVER — 9 EA.
Type WATER MH Modified

4037050 DR. Structure COVER — 7 EA.
Type WATER VALVE BOX Modified

4037050 DR. Structure COVER — 41 EA.
Adj. CASE 1, Modified

4037050 - Reconstructing DR. Structure — 2 EA.
CASE 1, Modified

8237050 WATER Shut, Adj. — 10 EA.
Modified

Bricks - 620 EA.

Blocks - 88 EA.

M

PROJECT PW7018

STREET

MDOT STRUCTURE WORKSHEET

Page 1 of 3

DATE 8-13-20

INSPECTOR Dwight Harris

Rt. Lane North Bound LOCATIONS		TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20 Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90 Water Shutoff, Adj, Modified		BRICK	BLOCK	REMARK
1	180' N/ Santa Clara	WSO										1		—	—	
2	200' N/ Santa Clara	WSO										1		—	—	
3	S/S 17590	CB	1						1					10	—	
4	S/S Thatcher	CB	1						1					18	—	
5	80' N/ Thatcher	CB	1						1					20	—	
6	150' N/ Thatcher	WSO						1				1		—	—	
7	N/S 18000	WSO						1				1		—	—	
8	N/S 18000	CB	1						1					—	6	
9	S/E Curtis	WG					1		1					22	—	
10	" "	CB	1						1					16	—	
11	" "	HH		1					1					20	—	
12	N/E Curtis	CB	1						1					18	—	
13	100' S/ Pitchford	CB	1						1					20	—	
14	100' N/ Pitchford	CB	1						1					—	6	
15	N/E Margaretta	CB	1						1					18	—	
16	18618	CB	1						1					—	6	
17	100' S/ Clarita	CB	1						1					12	—	
18	18934	CB	1						1					18	—	
19	Rite Aid	CB	1						1					20	—	
20	S/S Cambridge	CB	1						1					20	—	
21	N/S Cambridge	WG					1		1					22	—	
22	" "	CB	1							1				22	16	
23	S/S Outer Dr.	CB	1						1					18	—	
24	N/S Outer Dr.	CB	1						1					—	—	
25	" " "	WG					1		1					—	7	
TOTAL			17	1			3	2	20	1		4		294	41	

DATE 8-13-20
INSPECTOR Dwight Harris

STREET Wyoming 8 mile to McNichols

RT Lane NB Cont'd LOCATIONS		TYPE OF STRUCTURE	#11 Dr Structure Cover, Type CB Modified	#12 Dr Structure Cover, Type PLD HH, Modified	#13 Dr Structure Cover, Type PLD MH, Modified	#14 Dr Structure Cover, Type Sewer MH, Modified	#15 Dr Structure Cover, Type Water MH, Modified	#16 Dr Structure Cover, Type Water Valve Box, Modified	#18 Dr Structure Cover, Adj. Case 1, Modified	#20 Reconstructin g Dr Structure, Case 1, Modified	#88 Monument Box	#90 Water Shutoff, Adj. Modified		BRICK	BLOCK	REMARK
1	46065 19455	CB	1						1					-	7	
2	9th St Marking	CB	1						1					-		
3	150th St Marking	CB	1						1					18	-	
4	155th St Marking	WSO							1					4	6	
5	S/E Pembroke	WG										1		-	-	
6	" "	CB	1				1		1					-	7	
7	" "	HH		1					1					18	-	
8	N/E Pembroke	HH		1					1					20	-	
9	" "	WG							1					22	-	
10	" "	WG					1		1					22	-	
11	" "	CB	1				1		1	1				24	14	
12	19980	WSO						1						20	-	
13	S/E Chippewa	WG					1		1			1		-	-	
14	" "	CB	1						1					-	7	
15	" "	CB	1						1					12	-	
16	N/E Chippewa	CB	1						1					18	-	
17	20142	WSO						1				1		20	-	
18	20154	SW				1			1					-	-	
19	20182	WSO						1				1		22	-	
20	20216	CB	1						1					-	-	
21	S/E Norfolk	WG					1		1					10	-	
22	" "	CB	1						1					22	-	
23	N/E Norfolk	WSO						1				1		-	6	
24	20418	CB	1						1					18	-	
25	20484	WSO						1				1		-	-	
TOTAL			11	2		1	5	5	18	1		6		270	47	

STREET

STREET Wyoming: 8 mile to McNeals

[illegible]

- 1 White (Office)
- 2 Yellow (Customer)
- 3 Pink (Misc.)

SOLD TO	SHIP TO	TICKET CODE
1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD	V50063 PW-7018 PW-7018	1232905 DATE 08/13/20

PO NO 016-20	ORDER NO 110	DRIVER NAME KEN LUCAS	TRUCK NO 4814	QTY ORDERED 24 01	QTY DELIVERED 6 00	DESIGN SLUMP 5 00 in	DESIGNED AIR 5 50	PLANT NO 1
-----------------	-----------------	--------------------------	------------------	----------------------	-----------------------	-------------------------	----------------------	---------------

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT					
CEMENT GGGFS FLY ASH.	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO M-11	GRADE OF CONC
COARSE AGG INTERM AGG FINE AGG	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	71-003 47-003	COMPANY REPRESENTATIVE <i>Kelley Thompson</i>	COLLECTED (circle one) CHECK CASH CREDIT
				X	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, long sleeve shirts, trousers and knee pads. Do not let concrete or other cement products come in contact with your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Actual		Num Batches	1									
Load	23275 lb	Design W/C	0.401	Water/Cement	0.401 T	Design	189.6 gal	Actual	189.3 gal	To Add	0.3 gal	
Sump	6.00 in	Water in Truck	0.0 gal	Adjust Water	0.0 gal / Load	Trim Water	0.0 gal / yd					

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

Actual		Num Batches:	1											
Load	23301 lb	Design W/C	0.401	Water/Cement.	0.409	A	Design	189.6 gl	Actual	192.4 gl	To Add:	0.0 gl		
Slump:	5.00 in	Water in Truck	0.0 gl	Adjust Water	0.0	gl / Load	Trim Water	0.5	gl / yd					

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1. Driver Name
2. Vehicle #
3. Price / Yd

SOLD TO 1472 FORT WAYNE CONTRACTING, INC. 300 EAST SEVEN MILE ROAD				SHIP TO V50063 PW-7018 PW-7018			TICKET CODE 1232947 DATE 08/13/20	
DRIVER INSTRUCTION NORTHBOUND WYOMING SOUTH OF 8 MILE RD						MAP PAGE DT4199B5	TIME 15 28	
PO NO 016-20	ORDER NO 110	DRIVER NAME MARK GROVE	TRUCK NO. 2435	QTY ORDERED 19.00	QTY DELIVERED 19.00	DESIGN SLUMP 5.00 in	DESIGN D AIR 5.50	PLANT NO 1
ITEM NAME P-NCOM		QUANTITY 7.00	UOM yd	DESCRIPTION MDOT P-NC W/ MR WO/NCA			UNIT PRICE	EXTENDED
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT								
CEMENT GGBFS FLY ASH	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO M-11	GRADE OF CONC			COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT
COARSE AGG INTERM AGG FINE AGG	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	71-003 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>				
DRIVERS COMMENTS					Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket. ☒ CUSTOMER SIGNATURE		
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, shirt, pants and boots. Do not eat, drink or use other cement products. Soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately with water and seek medical attention immediately. Keep children away from dry cement powder and all freshly mixed concrete.								

Truck 2435	Driver MAGROVE	User user1	Disp Ticket Num 1232947	Ticket ID 1232947	Time Date 15:28 8/13/20
Load Size 7.00 yd	Mix Code P-NCOM	Returned	Qty	Mix Age W2	Seq Load ID 320844

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA PIN	1780 lb	12460 lb	12460 lb	0.00%			
CMT1-LAA	658 lb	4606 lb	4600 lb	-0.13%			
2NS SMR	1180 lb	8508 lb	8500 lb	-0.09%	3.00% M	30 gl	
WAT1	316 gl	1550 gl	1550 gl	0.00%		1550 gl	
0AE BA	7 oz	83 oz	83 oz	-0.49%			
0MRLI PR	33 oz	230 oz	228 oz	-1.00%			
HWATER	%	gl	gl				

Actual Load	28873 lb	Design W/C	0.401	Water/Cement	0.401 T	Design	221.2 gl	Actual	184.7 gl	To Add	36.5 gl
Slump	5.00 in	Water in Truck	0.0 gl	Adjust Water	-40.0 gl / Load	Trm Water	0.5 gl / yd				

