



City of Detroit

Inspector's Daily Report

8/17/2020 3:49 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/13/2020	Day of Week Thursday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 85 ° F		Weather Sunny			

Comments

Fort Wayne Construction Co. set up arrowboards, construction signs, and barricades to perform structure adjustments on Wyoming between 6 Mile and 8 mile. Contractor used a saw to cut full depth and remove the adjacent concrete, HMA, and/or curb and gutter as necessary to adjust structures and covers. All damaged and unacceptable structure covers were replaced with new covers. Bricks, blocks and mortar was used to adjust structures to proper elevation. Contractor removed all debris from structures that resulted to his operations. Certified concrete was placed around structure and met existing leveling course. All concrete placed was sprayed with white curing compound. Barricades were placed around all structures to protect from traffic. Job site secure and safe at the end of the day.

Site visitation by Jim Petronski.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finishers	2	8.00	Bobcat	3	8.00
	Foreman	1	8.00	Cat 914h loader	1	8.00
	Laborers	9	8.00	Dump trucks w/trailors	3	8.00
	Operators	3	8.00	F350 Saw truck	1	8.00
				F550 Fuel Truck	1	8.00
				F650 Mixer truck	1	8.00
				F750 Stake truck	1	8.00
				Pick up truck	3	8.00



Inspector's Daily Report

8/17/2020 3:49 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 Modifie d, Adj	0930	PW-7018	0000	41.000	Ea	✓	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Mortar = ? (1 bag = 0.15cyd)							58 ea		
Block, Concrete							88.00 Ea		
Material Remarks: See-attached Visually inspected and approved							574 ea		
Brick, Concrete							620.00-Ea		
Material Remarks: See-Attached Visually inspected and approved							16.4 cyd		
Concrete, Grade P4 P-NC							19.00 Cyd		
Material Remarks: See-attached tickets McCoig mix # P-NC0M									
Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	30.000	Ea	✓	Wyoming between 6 mile and 8 mile.	
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Visually inspected and approved									
Structure Cover, Type CB							30.00 Ea	✓	
Material Remarks: Final Field Inspected East Jordan									
Dr Structure Cover, Type PLD MH, Modifie d, Adj	4037050	0950	PW-7018	0000	3.000	Ea	✓	Wyoming between 6 mile and 8 mile.	
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Visually inspected and approved									
Structure Cover, MH, Type PLD							3.00 Ea	✓	
Material Remarks: Final Filed Inspected East Jordan									
Dr Structure Cover, Type Water MH, Modif ied, Adj	4037050	0965	PW-7018	0000	9.000	Ea	✓	Wyoming between 6 mile and 8 mile.	
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Visually inspected and approved									
Structure Cover, MH, Type Water							9.00 Ea	✓	
Material Remarks: Final Filed Inspected East Jordan									
Dr Structure Cover, Type Water Valve Box , Modified, Adj	4037050	0970	PW-7018	0000	7.000	Ea	✓	Wyoming between 6 mile and 8 mile.	
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Visually inspected and approved									
Structure Cover, Type Water Valve Box							7.00 Ea	✓	
Material Remarks: Final Field Inspected East Jordan									



City of Detroit

Inspector's Daily Report

8/17/2020 3:49 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Reconstructing Dr Structure, Case 1, Modified	_403705	0200	PW-7018	0000	2.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
Mortar = ? (1 bag = 0.15cyd)									
P-NC concrete = 0.8 cyd									
Block, Concrete								30 ea	
Material Remarks: See-Attached								0.00 Ea	
Visually inspected and approved									
Brick, Concrete								46 ea	
								0.00 Ea	
Material Remarks: See-attached									
Visually inspected and approved									
Water Shutoff, Adj, Modified	_823705	0900	PW-7018	0000	10.000	Ea	Wyoming between 6 mile and 8 mile.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Final Field Inspected									
P-NC concrete 1.5 cyd									
Block, Concrete								0.00 Ea	
Material Remarks: See-attached									
Mortar = ? (1 bag = 0.15 cyd)									
Curing Compound, White								10.00 Gal	

Reviewed By: Carly Taylor Carly Taylor
 (Signature) Aug 18 2020 4:01 PM

(Date)