



City of Detroit

Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/14/2020	Day of Week Friday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 81 ° F		Weather Rain			



Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 5:00 PM

WSC adjusted channelizers that had been set up along eastbound and westbound Tireman Ave., from Burt Rd. to the Southfield Fwy.

Along the Tireman Ave., WSC removed existing sidewalk, placed aggregate base, compacted existing and new aggregate base, removed existing curb, excavated to attain design depth for curb replacement, set forms and cast new concrete sidewalks and curbs. Both the sidewalk and curb work were broom finished and curing compound was applied.

- - THE QC DRISENGA TECHNICIAN REJECTED THE FIRST MCCOIG CONCRETE DELIVERY (Truck #4856) AS THE CONCRETE HAD BEEN IN THE TRUCK FOR MORE THAN ON HOUR BEYOND BATCH TIME. WSC placed the concrete anyway at 20785, 20775, 20730, 20800, 20804, 20810, 20820 & 20836 Tireman Ave. The quantities for the above addresses are not herein posted.

- - WSC performed demolition work outside the limits of the ROW on Tireman Ave. on this day.

TOTAL – 240.83 SYD Sidewalk removed;
TOTAL – 1751.50 SFT 4 INCH Sidewalk cast; and,
TOTAL – 476.00 SFT 6 INCH Sidewalk cast.

TOTAL – 0.00 FT Curb removed;
TOTAL – 0.00 FT Detail CD Curb cast; and,
TOTAL - 0.00 FT Integral concrete Curb cast.

McCoig Mix # P1-DETM (22.00 CYD); and,
McCoig Mix # P1-SM (20.00 CYD).

QA Somat Engineering - 84°F / 7.0% air / 3-3/4" slump (McCoig Mix # P1-DETM); and,
QC Driesenga Associates - 83°F / 7.2% air / 2" slump (McCoig Mix # P1-DETM).

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheets – Tireman, Pages 1 thru 4, (electronic copy);
- McCoig Mix # P1-DETM & P1-SM concrete tickets Nos. 1 thru 4 – 42.00 CYD (hard copy);
- QA Somat Engineering Concrete Correlation Report (none received);
- QA Somat Engineering Concrete Cylinder Test Report (none received); and,
- QC Driesenga Concrete Field Test Report (hard copy).

Covid-19 check: 96.1°F



Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	4	36.00	Backhoe, Case 580M	2	18.00
	Labor Foreman (Corando)	1	9.00	Dump Truck, Sterling 5 Yrd	2	18.00
	Laborer	6	54.00	Dump Truck, White GMC, 3 Yrd	1	9.00
	Operator	2	18.00	Excavator, Cat 305E2	1	9.00
	Superintndent (Lety)	1	9.00	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	9.00
				Pick-Up, Ford	4	36.00
				Pick-Up, Lincoln	1	9.00
				Steak Truck, Ford	2	18.00
				Tamper, MBW	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_80270110400	PW-7018		0000	1,751.500	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							21.41 Cyd		
Material Remarks: Materials: McGiog Mix # P1-DETM; and, Materials: McGiog Mix # P1-SM. Visually identified and accepted.									
Curing Compound, White							7.78 Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							6.39 Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Sidewalk, Conc, 6 inch, Modified	_80270120410	PW-7018		0000	476.000	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							5.82 Cyd		
Material Remarks: Materials: McGiog Mix # P1-DETM; and, Materials: McGiog Mix # P1-SM. Visually identified and accepted.									
Curing Compound, White							2.12 Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							0.00 Syd		
Material Remarks: Included with 4 INCH Sidewalk.									



City of Detroit

Inspector's Daily Report

8/20/2020 5:45 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem Contractor: West Side Concrete Company	_204005	0030	PW-7018	0000	240.830	Syd	Tireman Avenue from Spinoza Street to the Southfield Freeway.		

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:18 PM
(Signature)

(Date)

SIDEWALK & CURB REMOVAL LOCATIONS

DATE: 2020-08-14				OWNER: City of Detroit			
JOB NUMBER: PW-7018				CONTRACTOR: Ajax Paving Industries			
PROJECT NAME: City of Detroit Resurfacing 2020				PROJECT ENGINEER: Jim Petronski			
LOCATION: Tireman Avenue, Detroit, MI				SHEETS: 1 of 4			
Sidewalk					Curb		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	ADDRESS	Length (ft)	Comment
20785	0.00	0.00	0.00	13.5 FT x 6.0 FT (Conc. Rejected)			
20785	3.00	5.00	15.00	Lead Access			
20775	0.00	0.00	0.00	6 IN Apron 8.5 x 6.0 (Conc. Rejected)			
20775	8.50	6.00	51.00	6 INCH			
20767 & 20765	30.00	6.00	180.00				
20751	19.00	6.00	114.00				
20751	12.00	6.00	72.00				
20751	5.00	6.00	30.00	6 INCH			
20725	6.00	6.00	36.00				
20635	8.00	5.00	40.00				
20631	11.00	5.00	55.00				
20631	7.00	5.00	35.00	6 INCH			
-							
20614	10.00	5.00	50.00	6 INCH			
20730	0.00	0.00	0.00	11.0 FT x 5.0 FT (Conc. Rejected)			
Total Quantities			678.00	Total Quantities	0.00		

FIELD INSPECTOR: D. Welborne

REVIEWED BY:
DATE: 2020-08-14

DATE:

SIDEWALK & CURB REMOVAL LOCATIONS

DATE: 2020-08-14 JOB NUMBER: PW-7018 PROJECT NAME: City of Detroit Resurfacing 2020 LOCATION: Tireman Avenue, Detroit, MI	OWNER: City of Detroit CONTRACTOR: Ajax Paving Industries PROJECT ENGINEER: Jim Petronski SHEETS: 2 of 4
--	---

Sidewalk					Curb		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	ADDRESS	Length (ft)	Comment
20800 & 20804	0.00	0.00	0.00	30.0 FT x 6.0 FT (Conc. Rejected)			
20810	0.00	0.00	0.00	15.0 FT x 6.0 FT (Conc. Rejected)			
20820	0.00	0.00	0.00	40.0 FT x 6.0 FT (Conc. Rejected)			
20836	0.00	0.00	0.00	10.0 FT x 6.0 FT (Conc. Rejected)			
-				PATTON ST.			
20541	10.00	5.00	50.00	6 INCH			
20541	18.00	5.00	90.00				
20541	2.50	6.00	15.00	Lead Access			
20533	12.00	5.00	60.00				
20533	12.00	6.00	72.00	6 INCH Apron			
20513	3.00	6.00	18.00	Lead Access			
20501	16.00	5.00	80.00				
-				FIELDING			
20431	8.00	5.00	40.00				
20431	8.00	5.00	40.00	6 INCH			
20431	8.00	6.00	48.00	6 INCH Apron			
Total Quantities			513.00		Total Quantities		
					0.00		

FIELD INSPECTOR: D. Welborne
REVIEWED BY: _____

DATE: 2020-08-14
DATE: _____

SIDEWALK & CURB REMOVAL LOCATIONS

DATE: 2020-08-14					OWNER: City of Detroit		
JOB NUMBER: PW-7018					CONTRACTOR: Ajax Paving Industries		
PROJECT NAME: City of Detroit Resurfacing 2020					PROJECT ENGINEER: Jim Petronski		
LOCATION: Tireman Avenue, Detroit, MI					SHEETS: 3 of 4		

Sidewalk					Curb		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	ADDRESS	Length (ft)	Comment
20421	8.00	5.00	40.00	6 INCH			
20421	2.00	5.00	10.00				
20421	3.00	6.00	18.00				
-				STOUT			
20241	50.00	5.00	250.00	Vacant Lot			
-				VAUGHN			
20041	5.00	5.00	25.00				
20025	30.00	5.00	150.00				
-				EVERGREEN			
-				PLANVIEW			
19627	3.50	3.00	10.50	Lead Access			
19621	6.00	5.00	30.00				
19611	10.00	5.00	50.00				
-				AUBURN			
19521	5.00	6.00	30.00				
-				MINOCK			
19437	6.00	6.00	36.00				
-				WESTWOOD			
Total Quantities			649.50	Total Quantities			0.00

FIELD INSPECTOR: D. Welborne

REVIEWED BY: _____

DATE: 2020-08-14

DATE: _____

SIDEWALK & CURB REMOVAL LOCATIONS

DATE: 2020-08-14 JOB NUMBER: PW-7018 PROJECT NAME: City of Detroit Resurfacing 2020 LOCATION: Tireman Avenue, Detroit, MI	OWNER: City of Detroit CONTRACTOR: Ajax Paving Industries PROJECT ENGINEER: Jim Petronski SHEETS: 4 of 4
--	---

Sidewalk					Curb		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	ADDRESS	Length (ft)	Comment
Alley - Westwood to Grandville	12.00	6.00	72.00				
-				GRANDVILLE			
19245	32.00	5.00	160.00				
-				PIEDMONT			
19153 & 19151	9.00	5.00	45.00				
19147	10.00	5.00	50.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
			0.00				
Total Quantities			327.00		Total Quantities	0.00	

FIELD INSPECTOR: D. Welborne

REVIEWED BY: _____

DATE: 2020-08-14

DATE: _____