



City of Detroit

Inspector's Daily Report

8/20/2020 1:59 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/15/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 81 ° F		Weather Mostly Sunny			

Comments

7 am- Westside Concretes' demo crew continued sidewalk and curb removals on Tireman and began removals on Wyoming between 6 mile and 8 mile working NB. This work was performed following MDOT Specification 204. Please refer to L. Elliott's IDR's for more information and details on the above-mentioned work.

Fort Wayne resumed their Structure Adjustments working down the center of Wyoming working NB towards 8 mile rd. The workers are replacing manholes covers, catch basins and gate valve box risers adjusting the structures to match the final wear course of the 5E3 HMA pavement. The workers are removing any damaged brick, block and mortar, cleaning the structure and building the structures back up to finish grade with new brick, block and mortar. Concrete placement began at 11am. The work performed follows MDOT Specification 908, 403 & 823. Please see D. Welborne's IDR for more detailed information, manpower and equipment on this work.

Noon – All contractors continued their work throughout this time of the day.

3 pm – All crews continued to work through this time of the day.

I worked at each location troubleshooting and assisting with the ongoing work. L. Elliott and myself also performed layout on Scotten completing that stretch of work.

4 pm – Fort Wayne completed all structure adjustments on Wyoming today. The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Wyoming St between McNichols and 8 mile NB and Tireman st EB and WB between Evergreen and Southfield SD.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:21 PM
(Signature)

(Date)