



City of Detroit

Inspector's Daily Report

8/20/2020 2:11 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/17/2020	Day of Week Monday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 73 ° F		Weather Mostly Sunny			

Comments

7 am— Fort Wayne began saw cutting pavement on Tireman working EB for Structure Adjustments. The workers are cutting 5'x5' squares 10" deep around the structures for removal in the near future. The work performed follows MDOT Specification 908, 403 & 823. Please see D. Harris' IDR for more detailed information, manpower and equipment on this work.

Westside placed concrete for curbs and sidewalks along Wyoming working NB from McNichols towards 8 mile.

Westside Concretes' demo crew resumed sidewalk and curb removals on Wyoming ahead of the placement crews.

This work was performed following MDOT Specification 204. Please refer to D. Welborne's IDR's for more information and details on the above-mentioned work.

Noon – WSC performed restorations on Tireman. All contractors continued their work throughout this time of the day.

3 pm – All crews continued to work through this time of the day.

I worked at each location troubleshooting and assisting with the ongoing work.

6 pm –Fort Wayne started at Spinoza and made it 6 blocks across Evergreen EB on today with their saw cutting. The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Southfield SD NB between Plymouth rd and Schoolcraft rd along with Wyoming St between McNichols and 8 mile NB and Tireman st EB and WB between Evergreen and Southfield SD.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Aug 31 2020 12:23 PM
(Signature)

(Date)