



City of Detroit

Inspector's Daily Report

8/18/2020 7:25 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/17/2020	Day of Week Monday	Seq. No. 1	Import Date 8/18/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 81 ° F		Weather Partly Sunny			

Comments

STREET LOCATION: Wyoming from McNichols to 8 Mile

CONTRACTOR ONSITE:

Westside Concrete Company

CONTRACTOR ACTIVITIES:

Westside Concrete Company: (Site Time 7:00AM to 5:00PM)

REMOVALS:

Continued saw cutting and removing the as needed existing 4" sidewalks, 4" sidewalks with tree roots, 6" sidewalks/drive approaches, 6" sidewalks with tree roots, service walks that were previously laid out and marked by the Lead Inspector.

TESTING:

No material testing

Posting:

No Postings

Attachments:

No attachments

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 97.1 Fahrenheit.



City of Detroit

Inspector's Daily Report

8/18/2020 7:25 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Labour	1	10.00	Case 580L Back-Hoe	1	10.00
	Operator	4	10.00	Cat 262D Skid Steer -	1	10.00
	Owner	1	10.00	Breaker		
				Concrete Saw Machine	1	10.00
				Dump Truck	2	10.00
				Pickup Trucks	2	10.00
				Towing Trailer	1	10.00

Reviewed By: Carly Taylor Carly Taylor
Aug 18 2020 4:02 PM
(Signature)

(Date)