



City of Detroit

Inspector's Daily Report

9/9/2020 1:21 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/18/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 9/9/2020 1:20 PM	Revision No. 1
Temperatures Low: 62 ° F High: 78 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 6:00 PM

WSC adjusted channelizers previously set along northbound and southbound Wyoming Ave. from McNichols Rd. to the 7 Mile Rd.

Along Wyoming Ave., WSC removed existing sidewalk, placed aggregate base, compacted existing and new aggregate base, removed existing curb, set forms and cast new concrete sidewalks and curbs. The sidewalk and curb work was broom finished and curing compound was applied.

TOTAL – 219.11 SYD Sidewalk removed;
TOTAL – 1653.25 SFT 4 INCH Sidewalk cast; and,
TOTAL – 318.75 SFT 8 INCH Sidewalk cast.

TOTAL – 163.00 FT Curb removed;
TOTAL – 0.00 FT Detail CD Curb cast;
TOTAL – 163.00 FT Integral concrete Curb cast;

McCoig Mix # P1-SM (41.00 CYD).

QA Somat Engineering - 75°F / 5.6% air / 4.5" slump; and,
QC Driesenga Associates – no technician presented at the site.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheet - Wyoming (electronic copy);
- McCiog concrete tickets Nos. 1 thru 4 (hard copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy); and,
- MDOT 1174 Inspector's Report of Concrete Placed (electronic copy).

Covid-19 check: 97.1°F



City of Detroit

Inspector's Daily Report

9/9/2020 1:21 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	4	11.50	Backhoe, Case 580M	1	11.50
	Labor Foreman (Corando)	1	11.50	Dump Truck, Sterling 5 Yrd	2	11.50
	Laborer	5	11.50	Dump Truck, White GMC, 3 Yrd	1	11.50
	Operator	3	11.50	Excavator, Cat 305E2	1	11.50
	Superintndent (Lety)	1	5.50	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	11.50
				Pick-Up, Ford	4	11.50
				Pick-Up, Lincoln	1	5.50
				Steak Truck, Ford	1	11.50
				Tamper, MBW	1	11.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified _8027011 0400 PW-7018 0000 1,653.250 Sft Wyoming Avenue from McNichols Road to 8 Mile Road.									
Contractor: West Side Concrete Company									
Concrete, Grade P1					20.21	Cyd			
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White					7.35	Gal			
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber					0.33	Syd			
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Sidewalk, Conc, 6 inch, Modified _8027012 0410 PW-7018 0000 318.750 Sft Wyoming Avenue from McNichols Road to 8 Mile Road.									
Contractor: West Side Concrete Company									
Item Remarks: 8 INCH at 7 Mile KFC.									
Concrete, Grade P1					7.91	Cyd			
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White					1.42	Gal			
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber					0.00	Syd			
Material Remarks: Included with 4 inch Sidewalk.									



City of Detroit

Inspector's Daily Report

9/9/2020 1:21 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Integral Curb and Sidewalk, 2 feet, Modified	_8037001	0430	PW-7018	0000	163.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1								10.11	Cyd
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White								3.26	Gal
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber								0.00	Syd
Material Remarks: Included with 4 inch sidewalk.									
_Integral Curb and Sidewalk, 2 feet, Rem, Modified	_2047001	0050	PW-7018	0000	163.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Sidewalk, Rem	_2040055	0030	PW-7018	0000	219.110	Syd	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									

Reviewed By: _____
(Signature)

(Date)