



City of Detroit

Inspector's Daily Report

8/25/2020 3:33 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/19/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 82 ° F		Weather Sunny			

Comments

Westside Concrete Co. performed removals of sidewalk and curb on the westside of Wyoming between \6 Mile Road and 8 Mile road. Removal postings to recorded with placement. Arrow boards, and barricades were in place for traffic control. Job site secure and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	1	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	1	8.00
	Labors	5	1.00	Dump truck	3	8.00
	Operators	3	8.00	Excavator	1	8.00
				Pick up truck	4	8.00
				Stake truck	1	8.00

Reviewed By: _____
(Signature)

(Date)